

## **Progress Report**

### **UGI/PPL Columbia Gas Plant**

#### **Columbia, PA**

##### **June 11 to June 27th**

- Mobilized the site June 11. Began stripping vegetation from basin area, limits of inlet structures and slope to FES# 1
- Widened construction entrance and placed additional 20 tons of #4 Stone
- Broke and removed all concrete pads and foundations associated with Building #2
- Broke to 3' minus all concrete pads associated with Building #1
- Broke and removed concrete ramps and front wall of concrete lagoon
- Excavated to facilitate the installation of FES #1, DMH- 1-1, DMH 1-2, Inlets 1-3, 2-1 and 2-2, FES #2 and all associated 18" RCP
- Excavated and Stockpiled all soils from proposed Basin Area
- Rough Grade Basin Area and installed Temp Riser and trash rack
- Installed permanent ECM and seeding of slope area to FES #1
- Began Rough grade of site
- Loaded for off site disposal approx. 500 tons of C&D and Vegetation Material
- Removed all fencing along Front Street and replaced with Temp fencing and re-installed SS Fence
- Performed additional breaking of unanticipated bedrock and foundations

##### **Work Scheduled for the next two weeks**

- Complete Rough grade of site
- Remove remainder of stockpiled vegetation and C&D Material
- Accept delivery of all remaining concrete structures and pipe

- Begin installation of RCP and Structures along Front Street
- Tap and install water service and hydrant connections