

**ENVIRONMENTAL RESTORATION LLC.**

Daily Work Order No. _____

U.S. EPA, Region 8**DAILY WORK ORDER**

OPERATING PERIOD: 7/19/13		TASK ORDER: 0007		PAGE 1 OF 1			
WORK SITE NAME: PENNSYLVANIA MINE		START/TAT USCg OTHER:					
LOCATION (CITY, STATE): MONTEZUMA, CO		SHIFT 1 2 3	START TIME: 07:00	STOP TIME: 17:30			
CONTRACTOR: ENVIRONMENTAL RESTORATION LLC		OSC: MARTIN MCCOMB/PAUL PERONARD					
WEATHER CONDITIONS ENCOUNTERED: PARTLY CLOUDY/RAIN		TEMP MID 60S					
1. WORK AUTHORIZED BY OSC		WORK ACCOMPLISHED PREVIOUS PERIOD					
CONSTRUCT SEDIMENT PONDS / PREP AREA AROUND LEVEL F ADIT		COMPLETED CONSTRUCTION OF 3RD SEDIMENT POND ON SOUTHEASTERN SIDE OF WASTE ROCK PILE. REINFORCED POND SPILLWAYS WITH ROCK. DIVERTED WATER AROUND POND CONSTRUCTION WITH A 2" TRASH PUMP. CONTINUED GRADING AREA AROUND LEVEL F ADIT. BEGIN TO PLUM DRAINAGE AROUND WASTE ROCK PILES.					
BEGIN SITE ROAD AND DRAINAGE IMPROVEMENTS		ARRANGED DELIVERY OF CLASS 4 ROAD BASE TO BEGIN THE FOLLOWING DAY.					
2. QUANTITY / VOLUME TRACKING:		PREVIOUS PERIOD:		TOTAL TO DATE:			
DESCRIPTION:							
ROAD BASE							
3. NUMBER OF PERSONNEL AUTHORIZED CURRENT PERIOD		PERSONNEL CATEGORY:		QUANTITY:			
RESPONSE MANAGER		1		CLEANUP TECHNICIAN 2			
PAS / FCA		1		EQUIPMENT OPERATOR 2			
FOREMAN				TRUCK DRIVER			
HEALTH & SAFETY TECH							
T&D COORDINATOR							
4. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED FOR CURRENT PERIOD							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
TRUCK, PICKUP	3	3		SKIDSTEER, MULTI-TERRAIN, 8<10K	1	1	
TRAILER, LOWBOY 6<10 TON	1	1					
EXCAVATOR, 16<18K	1	1					
PUMP, CENTRIFUGAL, 2"	1		1				
4. COMMENTS / AMENDMENTS (INCLUDE TIME)							
SIGNATURE OF OSC		DATE		SIGNATURE OF RESPONSE MANAGER		DATE	
		7/19/13				7-19-13	