



DAILY WORK ORDER

OPERATING PERIOD: 7/20/13	TASK ORDER: 0007	PAGE 1 OF 1	
WORK SITE NAME: PENNSYLVANIA MINE	START/TAT USCG OTHER:		
LOCATION (CITY, STATE): MONTEZUMA, CO	SHIFT 1 2 3	START TIME: 07:00	STOP TIME: 15:30
CONTRACTOR: ENVIRONMENTAL RESTORATION LLC	OSC: MARTIN MCCOMB/PAUL PERONARD		
WEATHER CONDITIONS ENCOUNTERED: SUNNY	TEMP UPPER 60s		


1. WORK AUTHORIZED BY OSC	WORK ACCOMPLISHED PREVIOUS PERIOD
CONSTRUCT SEDIMENT PONDS / PREP AREA AROUND LEVEL F ADIT	ROCKED LOWER SEDIMENT POND TO IMPROVE DRAINAGE. EXCAVATED DITCH TO HOLD PIPE IN PLACE TO REROUTE MINE DRAINAGE AROUND WASTE ROCK PILE. PLACED PIPE IN DITCH AND BEGAN TO PLUM DRAINAGE. CONTINUED TO GRADE AROUND LEVEL F PORTAL.
BEGIN SITE ROAD AND DRAINAGE IMPROVEMENTS	3 LOADS OF ROAD BASE WERE DELIVERED TO UPPER PORTIONS OF PERU CREEK TO ADDRESS AREAS EXTREMELY ERODED FROM RUNOFF.

2. QUANTITY / VOLUME TRACKING:		
DESCRIPTION:	PREVIOUS PERIOD:	TOTAL TO DATE:
ROAD BASE	45.01 TONS	45.01 TONS

3. NUMBER OF PERSONNEL AUTHORIZED CURRENT PERIOD			
PERSONNEL CATEGORY:	QUANTITY:	PERSONNEL CATEGORY:	QUANTITY:
RESPONSE MANAGER	1	CLEANUP TECHNICIAN	2
PAS / FCA	1	EQUIPMENT OPERATOR	2
FOREMAN		TRUCK DRIVER	
HEALTH & SAFETY TECH			
T&D COORDINATOR			

4. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED FOR CURRENT PERIOD							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
TRUCK, PICKUP	3	3		SKIDSTEER, MULTI-TERRAIN, 8<10K	1	1	
TRAILER, LOWBOY 6<10 TON	1	1					
EXCAVATOR, 16<18K	1	1					
PUMP, CENTRIFUGAL, 2"	1		1				

4. COMMENTS / AMENDMENTS (INCLUDE TIME)


7/20/13
 7-20-13

SIGNATURE OF OSC	DATE	SIGNATURE OF RESPONSE MANAGER	DATE
------------------	------	-------------------------------	------