



DAILY WORK ORDER

OPERATING PERIOD: 7/22/13		TASK ORDER: 0007		PAGE 1 OF 1			
WORK SITE NAME: PENNSYLVANIA MINE		START/TAT USCg OTHER:					
LOCATION (CITY, STATE): MONTEZUMA, CO		SHIFT 1 2 3	START TIME: 07:00	STOP TIME: 15:30 / 7:30 EW			
CONTRACTOR: ENVIRONMENTAL RESTORATION LLC		OSC: MARTIN McCOMB/PAUL PERONARD					
WEATHER CONDITIONS ENCOUNTERED: SUNNY		TEMP MID 70S					
1. WORK AUTHORIZED BY OSC		WORK ACCOMPLISHED PREVIOUS PERIOD					
CONSTRUCT SEDIMENT PONDS / PREP AREA AROUND LEVEL F ADIT		FINISHED PLUMBING MINE DRAINAGE AROUND WASTE ROCK PILE. SET UP NAOH TREATMENT SYSTEM.					
BEGIN SITE ROAD AND DRAINAGE IMPROVEMENTS		ARRANGE FOR DELIVERY OF MATERIAL AND ROAD IMPROVEMENTS TO BEGIN THE FOLLOWING PERIOD.					
2. QUANTITY / VOLUME TRACKING:							
DESCRIPTION:		PREVIOUS PERIOD:		TOTAL TO DATE:			
ROAD BASE				45.01 TONS			
3. NUMBER OF PERSONNEL AUTHORIZED CURRENT PERIOD							
PERSONNEL CATEGORY:	QUANTITY:	PERSONNEL CATEGORY:	QUANTITY:				
RESPONSE MANAGER	1	CLEANUP TECHNICIAN	2				
PAS / FCA	1	EQUIPMENT OPERATOR	2				
FOREMAN		TRUCK DRIVER	1				
HEALTH & SAFETY TECH							
T&D COORDINATOR							
4. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED FOR CURRENT PERIOD							
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN
TRUCK, PICKUP	4	4		SKIDSTEER, MULTI-TERRAIN, 8<10K	2	2	
TRAILER, LOWBOY 6<10 TON	1	1		TRUCK, DUMP 5<6 CY	1	1	
EXCAVATOR, 16<18K	1	1					
PUMP, CENTRIFUGAL, 2"	1		1				
4. COMMENTS / AMENDMENTS (INCLUDE TIME)							
MOBILIZE TRUCK DRIVER, PICKUP TRUCK, DUMP TRUCK AND ADDITIONAL SKIDSTEER TO BEGIN SITE ROAD IMPROVEMENTS.							
<i>M. McComb</i>		7-22-13		<i>Evan Workman</i>		7-22-13	
SIGNATURE OF OSC		DATE		SIGNATURE OF RESPONSE MANAGER		DATE	