



DAILY WORK ORDER

Operating Period: 7/23/13	Task Order: 0007	Page 1 of 1
Work Site Name: Pennsylvania Mine	OSC: Martin McComb/Paul Peronard	
Location (City, State): Montezuma, CO	Shift: <input checked="" type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3	Start Time: 07:00 Stop Time: 17:30

1. Work Accomplished Previous Period	Work Authorized by OSC Current Period
Finished grade work around portal and setting up area for site treatment system.	Construct Sediment Ponds / Prep area around Level F Adit
Began stockpiling road base and rock at parking lot of Peru Creek Rd for site road improvements. Clear landslide area on Argentine Pass Rd and utilize material to fill low lying areas along Peru Creek road. Track equipment down road to begin road improvements the following period.	Begin Site Road and Drainage Improvements

2. Quantity / Volume Tracking:		
Description:	Previous Period:	Total to Date:
Road Base	56.38 tons	101.39 Tons
2-3" Clean Rock	28 tons	28 tons

3. Number of Personnel Authorized Current Period			
Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Cleanup Technician	2
PAS / FCA	1	Equipment Operator	2
		Truck Driver	1

4. Equipment and Expendable Materials Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
Truck, Pickup	4	4		Skidsteer, Multi-Terrain, 8<10K	2	2	
Trailer, Lowboy 6<10 Ton	1	1		Truck, Dump 5<6 CY	1	1	
Excavator, 16<18K	1	1					
Pump, Centrifugal, 2"	1		1				

5. Comments / Amendments (Include Time)

<i>M McComb</i>	7-23-13	<i>Evan Worton</i>	7-23-13
Signature of OSC	Date	Signature of Response Manager	Date