



DAILY WORK ORDER

Operating Period: 7/25/13		Task Order: 0007		Page 1 of 1			
Work Site Name: Pennsylvania Mine		OSC: Martin McComb/Paul Peronard					
Location (City, State): Montezuma, CO		Shift: <input checked="" type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Accomplished Previous Period</b>		<b>Work Authorized by OSC for Current Period</b>					
Began road improvements starting at parking lot of Peru Creek Rd moving East. Filled in ruts/potholes with Class 4 Base and constructed rolling dips to allow storm water to cross road. Cleaned out existing roadside ditches. Completed roughly 2,500ft of road improvements to date.		Road and drainage improvements along Peru Creek Rd. Maintain traffic control.					
<b>2. Upcoming Work Authorized</b>							
Preparing for waste rock consolidation and managing material generated during DRMS <sup>1</sup> upcoming underground activities.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Previous Period:</b>		<b>Total to Date:</b>			
Road Base (delivered)		114.69 tons		270.96 Tons			
2-3" Clean Rock (delivered)				28 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>			
Response Manager		1		Cleanup Technician			
PAS / FCA		1		Equipment Operator			
				Truck Driver			
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
Truck, Pickup	4	4		Skidsteer, Multi-Terrain, 8<10K	2	2	
Trailer, Lowboy 6<10 Ton	1	1		Truck, Dump 5<6 CY	1	1	
Excavator, 16<18K	1	1					
Pump, Centrifugal, 2"	1		1				
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC		Date		Signature of Response Manager		Date	
<i>M McComb</i>		7-25-13		<i>Evan Woodman</i>		7-25-13	