

# Advantage Environmental

## Daily Project Log

Client: Environmental Quality Management Project Name: River St Water Front Date: 11/27/2017

Project Location: 1525 N River St Portland, OR Client Project # 30309.0047

Site Contact: Jerry Wade Contractor Supervisor: David Nelson AEI Technician: Jibri Johnson

On-site contractor personnel that may be represented by air sampling: **PAS** = Jacob Johnson, Dave Nelson, Robert Barton, Ever Bonilla, Gary Brown, Brent Hardinger, Travis Harrison, Gary Reynolds / **AAC** = Kent Parker, Nick Maranda, Jeff Doggey, Mark Jeffers, Justin Scott, Matt Weisker, Brian Cosgrove / **EQM** = Jerry Wade, Joe Ficek, Jose Rodriguez, Tommy Smith, Eduardo Gonzalez, Mark Conway / **START** = Brittany Jeffries / **Pacific River** = Will Martinez, Shelby Clark

Personnel protective equipment utilized on site: Hard hats, safety vest, safety glasses, tyveks & 1/2 face negative pressure respirators

AEI equipment on site: LV Pumps LV-1, LV-5, LV-30, HV-30 & HV-33

Daily Weather: 44°-52° F, 100% Humidity

| Time  | Observations  |
|-------|---|
| 06:30 | Morning safety meeting with all work crews and operators  |
| 06:51 | Began prepping pumps for personal and area monitoring   |
| 07:02 | Placed Sample on Pump #HV-33 at end of Trestle 2  |
| 07:08 | Placed Sample on Pump #HV-8 at loading area between trestles  |
| 07:13 | Placed Sample on Pump #LV-30 on Mark Jeffers  |
| 07:16 | Placed Sample on Pump #LV-5 on Mark Conway  |
| 07:19 | Placed Sample on Pump #LV-1 on Jacob Johnson  |
| 07:20 | First empty dumpster being brought into worksite for lining with poly and loading debris into                 |
| 07:30 | First dumpster filled to capacity with debris and secured with poly is being removed from staging area        |
| 07:39 | AAC moving equipment onto deck for staging of driving piling  |
| 07:40 | Second poly-secured and loaded dumpster is being removed from staging area                                    |
| 07:43 | Removed Sample from Pump #LV-30   |
| 07:44 | Placed Sample on Pump #LV-30 on Mark Jeffers  |
| 07:46 | Removed Sample from Pump #LV-5  |
| 07:47 | Placed Sample on Pump #LV-5 on Mark Conway  |
| 07:49 | Removed Sample from Pump #LV-1  |
| 07:50 | EQM moving debris from the end of Trestle 1   |
| 07:50 | Placed Sample on Pump #LV-1 on Jacob Johnson  |
| 08:00 | AAC moving basket into place to repair one piling   |
| 08:39 | Observed pontoons and took notice that there are additional logs snagged on anchor chain                      |
| 08:55 | AAC is removing tops from pilings by sawing them off  |
| 09:03 | New dumpster is brought into loading area, lined with poly and being loaded with debris by hand and excavator |
| 09:15 | PAS on the deck hand-loading debris by hand into long reach   |
| 09:23 | Second dumpster is filled to capacity and secured with poly   |
| 09:59 | EQM begins loading third dumpster   |
| 10:26 | AAC is driving second piling  |

Sidney Carter / Jibri Johnson  
Sampling Technician

Page: 1 of 2



# Advantage Environmental

## Daily Project Log

| Time  | Observations  |
|-------|---|
| 10:38 | Third dumpster is filled  |
| 11:13 | Employees are doing maintenance on equipment  |
| 11:35 | 2 New dumpsters are being delivered, second loaded and poly secured dumpster is being removed from worksite |
| 12:04 | Removed Sample from Pump #HV-33   |
| 12:05 | Placed Sample on Pump # HV-33 at end of Trestle 2   |
| 12:06 | Removed Sample from Pump #LV-30   |
| 12:07 | Placed Sample on Pump #LV-30 on Mark Jeffers  |
| 12:08 | Removed Sample from Pump #HV-8  |
| 12:09 | Placed Sample on Pump #HV-8 at loading area between trestles  |
| 12:12 | Removed Sample from Pump #LV-1  |
| 12:13 | Placed Sample on Pump #LV-1 on Jacob Johnson  |
| 12:16 | Removed Sample from Pump #LV-5  |
| 12:17 | Placed Sample on Pump #LV-5 on Mark Conway  |
| 12:50 | AAC returned from lunch   |
| 13:00 | Began analyzing cassettes from earlier in the day   |
| 13:20 | PAS continues to poly secure dumpsters that are filled to capacity and poly line empty dumpsters            |
| 13:48 | PAS on the deck preparing to move debris in the center span between trestles                                |
| 14:24 | Removed Sample from Pump #HV-33   |
| 14:30 | Removed Sample from Pump #HV-33   |
| 14:36 | Removed Sample from Pump #LV-30   |
| 14:40 | Removed Sample from Pump #LV-1  |
| 14:50 | Removed Sample from Pump #LV-5  |
| 15:00 | Left worksite   |
| 16:00 | Completed documentation and end of shift  |

Total air sampled collected / analyzed=13

Total blank air samples analyzed=2

No injuries reported

### Technician:

Jibri Johnson

09:00-16:00-less 30-minute lunch

**Total Technician Hours:**

**6.5**

### Senior Project Manager:


Sidney Carter

06:30-09:00 & 13:30-14:30

**Total Senior Project Manager Hours:**

**3.5**

Sidney Carter / Jibri Johnson



# Advantage Environmental

## Daily Project Log

Sampling Technician

Page: 2 of 2

•

•

•

A handwritten signature in black ink, appearing to be "J. D. R.", located at the bottom left of the page.

# Advantage Environmental

## Daily Project Log

Client: Environmental Quality Management Project Name: River St Water Front Date: 11/28/2017

Project Location: 1525 N River St Portland, OR

Client Project # 30309.0047

Site Contact: Jerry Wade Contractor Supervisor: David Nelson AEI Technician: Jibri Johnson

On-site contractor personnel that may be represented by air sampling: **PAS** = Jacob Johnson, Dave Nelson, Robert Barton, Ever Bonilla, Gary Brown, Brent Hardinger, Travis Harrison, Gary Reynolds / **AAC** = Kent Parker, Nick Maranda, Jeff Doggey, Mark Jeffers, Justin Scott, Matt Weisker, Brian Cosgrove / **EQM** = Jerry Wade, Joe Ficek, Jose Rodriguez, Tommy Smith, Eduardo Gonzalez, Mark Conway / **START** = Brittany Jeffries / **Pacific River** = Will Martinez, Shelby Clark

Personnel protective equipment utilized on site: Hard hats, safety vest, safety glasses, tyveks & 1/2 face negative pressure respirators


AEI equipment on site: LV Pumps LV-1, LV-5, LV-30, HV-8 & HV-33

Daily Weather: 43° F, 92% Humidity

| Time  | Observations   |
|-------|--|
| 06:30 | Morning safety meeting with all work crews and operators                   |
| 06:45 | Prepped pumps for today's sampling   |
| 06:49 | 2 Poly-wrapped & filled dumpsters removed from worksite                    |
| 06:50 | Placed Sample on Pump #HV-33 at the end of Trestle 2                       |
| 06:55 | Placed Sample on Pump #HV-8 at the center of loading area between trestles |
| 07:05 | Placed Sample on Pump #LV-1 on Nick Maranda                                |
| 07:08 | Placed Sample on Pump #LV-30 on Eduardo Gonzalez                           |
| 07:10 | Placed Sample on Pump #LV-5 on Gary Brown                                  |
| 07:13 | EQM moving debris across the deck  |
| 07:15 | AAC on worksite preparing for start of workday                             |
| 07:28 | AAC gets load of mud mats dropped off                                      |
| 07:35 | Removed Sample from Pump #LV-1   |
| 07:36 | Placed Sample on Pump #1 on Nick Maranda                                   |
| 07:38 | Removed Sample from Pump #LV-30  |
| 07:39 | Placed Sample on Pump #LV-30 on Eduardo Gonzalez                           |
| 07:40 | Removed Sample from Pump #LV-5   |
| 07:41 | Placed Sample on Pump #LV-5 on Gary Brown                                  |
| 07:43 | Crane begins to move bundles of mud mats to Trestle 2                      |
| 07:55 | AAC receives another load of mud mats                                      |
| 08:02 | Crane moves mud mats bundle to Trestle 2                                   |
| 08:08 | AAC gets another load of mud mats  |
| 09:07 | PAS continuing to clean deck from boom-lift                                |
| 09:08 | AAC installed mud mats   |
| 10:15 | AAC crane moves mud mats to end of Trestle 2                               |
| 10:33 | Crane moves another bundle of mud mats to Trestle 2                        |
| 10:40 | Crane moves another bundle of mud mats to Trestle 2                        |
| 10:50 | Removed Sample from Pump #LV-5   |

Sidney Carter / Jibri Johnson  
Sampling Technician

Page: 1 of 2

1 

# Advantage Environmental

## Daily Project Log

| Time  | Observations  |
|-------|---|
| 10:55 | Moved empty poly-lined dumpster to center of loading area to be filled with debris by hand and by excavator |
| 10:58 | Setup hydraulic hammer drill to crane   |
| 11:01 | AAC receives a load of 2x4's via pickup & trailer   |
| 11:02 | EQM begins loading dumpster with debris from deck   |
| 11:16 | Crane moves 2x4's onto Trestle 2  |
| 11:22 | Dumpster filled and moved to the backside of Trestle 1  |
| 11:30 | PAS breaks for lunch  |
| 11:57 | Removed Sample from Pump #LV-30   |
| 11:59 | Placed Sample on Pump #LV-5 on Gary Brown   |
| 12:00 | Removed Sample from Pump #LV-1  |
| 12:00 | EQM breaks for lunch  |
| 12:03 | Removed Sample from Pump #HV-33   |
| 12:04 | Placed Sample on Pump #HV-33 at the end of Trestle 2  |
| 12:06 | Removed Sample from Pump #HV-8  |
| 12:07 | Placed Sample on Pump #HV-8 at center of loading area between trestles                                      |
| 12:50 | Placed Sample on Pump #LV-30 on Eduardo Gonzalez  |
| 13:03 | Crane begins moving mud mats to be set into place   |
| 13:22 | EQM continues to remove debris from deck with long reach  |
| 13:29 | EQM is doing spot testing on deck from Trestle 1  |
| 14:24 | Removed Sample from Pump #LV-30   |
| 14:26 | Removed Sample from Pump #LV-5  |
| 14:30 | Removed Sample from Pump #HV-8  |
| 15:30 | Left worksite   |
| 16:30 | Finished documentation and end of shift   |

Total air sampled collected / analyzed=12

Total blank air samples analyzed=2

No injuries reported

### Technician:

Jibri Johnson

06:45-16:30-less 30-minute lunch

**Total Technician Hours:**

**9.75**

### Senior Project Manager:

Sidney Carter

06:30-07:30 & 13:30-15:30

**Total Senior Project Manager Hours:**

**2.5**

Sidney Carter / Jibri Johnson

Sampling Technician

Page: 2 of 2



# Advantage Environmental

## Daily Project Log

Client: Environmental Quality Management Project Name: River St Water Front Date: 11/29/2017

Project Location: 1525 N River St Portland, OR

Client Project # 30309.0047

Site Contact: Jerry Wade Contractor Supervisor: David Nelson AEI Technician: Jibri Johnson

On-site contractor personnel that may be represented by air sampling: **PAS** = Jacob Johnson, Dave Nelson, Robert Barton, Ever Bonilla, Gary Brown, Brent Hardinger, Travis Harrison, Gary Reynolds / **AAC** = Kent Parker, Nick Maranda, Jeff Doggey, Mark Jeffers, Justin Scott, Matt Weisker, Brian Cosgrove / **EQM** = Jerry Wade, Joe Ficek, Jose Rodriguez, Tommy Smith, Eduardo Gonzalez, Mark Conway / **START** = Brittany Jeffries / **Pacific River** = Will Martinez, Shelby Clark

Personnel protective equipment utilized on site: Hard hats, safety vest, safety glasses, tyveks & 1/2 face negative pressure respirators

AEI equipment on site: LV Pumps LV-1, LV-5, LV-30, HV-8 & HV-33

Daily Weather: 47° F, 80% Humidity

| Time  | Observations  |
|-------|---|
| 06:30 | Morning safety meeting with all work crews and operators  |
| 06:45 | Began prepping pumps for today's work   |
| 06:50 | Observed pontoons as fully operational  |
| 06:55 | Placed Sample on Pump #HV-8 at the end of Trestle 2   |
| 07:00 | Placed Sample on Pump #HV-33 at loading area between trestles   |
| 07:00 | EQM began staging water truck and pump at base of Trestle 2 for moving of debris  |
| 07:04 | Placed Sample on Pump #LV-5 on Jeff Doggey  |
| 07:10 | Placed Sample on Pump #LV-1 on Gary Reynolds  |
| 07:15 | Placed Sample on Pump #LV-30 on Dave Nelson   |
| 07:20 | Long reach excavator brought over and moved onto ramp of Trestle 2  |
| 07:30 | EQM repairing ramp of Trestle 1 to move excavator and 2 <sup>nd</sup> long reach  |
| 07:34 | Removed Sample from Pump #LV-5  |
| 07:35 | Placed Sample on Pump #LV-5 on Jeff Doggey  |
| 07:40 | Removed Sample from Pump #LV-1  |
| 07:41 | Placed Sample on Pump #LV-1 on Gary Reynolds  |
| 07:45 | Removed Sample from Pump #LV-30   |
| 07:46 | Placed Sample on Pump #LV-30 on Dave Nelson   |
| 08:00 | AAC used crane to move long reach onto Trestle 2  |
| 08:20 | EQM began moving debris at the end of Trestle 2   |
| 09:00 | PAS lining dumpsters with poly  |
| 09:08 | Fired up 2 <sup>nd</sup> water truck to help with wetting down of debris in order to maintain dust control                          |
| 09:49 | EQM using long reaches to continue to move debris from deck   |
| 11:00 | Removed Sample from Pump #LV-5  |
| 11:08 | EQM filling dumpster with collected debris  |
| 11:21 | Filled dumpster & moved to the left-side of Trestle 1   |
| 11:26 | Moved another poly-lined dumpster to center of Southeast corner of worksite in order to be loaded with debris by hand and excavator |
| 11:57 | Removed Sample from Pump #LV-30   |
| 12:00 | Removed Sample from Pump #HV-8  |

Sidney Carter / Jibri Johnson



# Advantage Environmental

## Daily Project Log

Sampling Technician

Page: 1 of 2

| Time  | Observations  |
|-------|---|
| 12:01 | Placed Sample on Pump #HV-8 at the end of Trestle 2   |
| 12:02 | Removed Sample from Pump #HV-33   |
| 12:03 | Placed Sample on Pump #HV-33 at loading area between trestles   |
| 12:06 | Removed Sample from Pump #LV-1  |
| 12:31 | Placed Sample on Pump #LV-30 on Dave Nelson   |
| 12:32 | Placed Sample on Pump #LV-1 on Gary Reynolds  |
| 12:40 | EQM, PAS & AAC break for lunch  |
| 12:49 | EQM returned to clearing debris from deck   |
| 12:53 | Loading of debris by hand and excavator into poly-lined dumpster continues  |
| 12:54 | PAS securing dumpsters with poly that is filled to capacity before it is to be removed from worksite              |
| 13:05 | PAS lining empty dumpster with poly and is waiting for dumpster to be moved into position of filled dumpster      |
| 13:06 | EQM using forklift to move filled dumpster to Southeast corner of Trestle 1                                       |
| 13:11 | EQM bringing lined empty dumpster to Southeast corner of loading area for loading of debris by hand and excavator |
| 13:39 | Loading of debris ensues into empty poly-lined dumpster   |
| 14:30 | Removed Sample from Pump #HV-8 at the end of Trestle 2  |
| 14:32 | Removed Sample from Pump #LV-30   |
| 14:35 | Removed Sample from Pump #HV-33 at loading area between trestles  |
| 14:37 | Removed Sample from Pump #LV-1  |
| 15:00 | Left worksite   |
| 16:00 | Completed documentation & end of shift  |

Total air sampled collected / analyzed=12

Total blank air samples analyzed=2

No injuries reported

### Technician:

Jibri Johnson

08:45-16:00-less 30-minute lunch

Total Technician Hours:

6.75

### Senior Project Manager:

Sidney Carter

06:30-07:30 & 13:30-14:30


Total Senior Project Manager Hours:

2

Sidney Carter / Jibri Johnson

Sampling Technician

Page: 2 of 2



# Advantage Environmental

## Daily Project Log

Client: Environmental Quality Management Project Name: River St Water Front Date: 11/30/2017

Project Location: 1525 N River St Portland, OR

Client Project # 30309.0047

Site Contact: Jerry Wade Contractor Supervisor: David Nelson AEI Technician: Jibri Johnson

On-site contractor personnel that may be represented by air sampling: PAS = Jacob Johnson, Dave Nelson, Robert Barton, Ever Bonilla, Gary Brown, Brent Hardinger, Travis Harrison, Gary Reynolds / AAC = Kent Parker, Nick Maranda, Jeff Doggey, Mark Jeffers, Justin Scott, Matt Weisker, Brian Cosgrove / EQM = Jerry Wade, Joe Ficek, Jose Rodriguez, Tommy Smith, Eduardo Gonzalez, Mark Conway / START = Brittany Jeffries / Pacific River = Will Martinez, Shelby Clark

Personnel protective equipment utilized on site: Hard hats, safety vest, safety glasses, tyveks & 1/2 face negative pressure respirators

AEI equipment on site: LV Pumps LV-1, LV-5, LV-30, HV-8 & HV-33


Daily Weather: 43° F, 91% Humidity

| Time | Observations |
|------|--------------|
|------|--------------|

|       |   |
|-------|---|
| 06:30 | Morning safety meeting with all work crews and operators  |
| 06:45 | Prepped High & Low-Flow Pumps for today's air monitoring  |
| 06:45 | 4 dumpsters filled to capacity and secured with poly removed from worksite and replaced with 4 empty dumpsters to be poly-lined before being loaded with debris |
| 06:53 | Placed Sample on Pump #HV-33 at end of Trestle 2  |
| 07:00 | Placed Sample on Pump #HV-8 at Loading Area between Trestles  |
| 07:05 | Placed Sample on Pump #LV-30 on Mark Jeffers  |
| 07:10 | Placed Sample on Pump #LV-5 on Ever Bonilla   |
| 07:10 | EQM moving empty dumpsters into place to be poly-lined  |
| 07:12 | Placed Sample on Pump #LV-1 on Brent Hardinger  |
| 07:25 | Pontoons inspected and functional, debris build-up observed on Northside of netting   |
| 07:28 | AAC setting-up to swing hoist onto Trestle 2 to remove long reach   |
| 07:28 | PAS installing Geo Cloth at the end of Trestle 2  |
| 07:32 | AAC swinging hoist onto Trestle 2   |
| 07:35 | Removed Sample from Pump #LV-30   |
| 07:36 | Placed Sample on Pump #LV-30 on Mark Jeffers  |
| 07:40 | EQM began preparing debris to be loaded into dumpsters  |
| 07:40 | Removed Sample from Pump #LV-5  |
| 07:41 | Placed Sample on Pump #LV-5 on Ever Bonilla   |
| 07:42 | Removed Sample from Pump #LV-1  |
| 07:43 | Placed Sample on Pump #LV-1 on Brent Hardinger  |
| 08:10 | Inspected pontoons at South-end of decking and observed a log hung-up within the netting  |
| 08:59 | PAS completed cutting of holes in deck for pylons to be inserted by AAC   |
| 09:12 | Used crane to lift long reach onto front of Trestle 2   |
| 09:23 | Long reach drives off Trestle 2 to Loading Area between trestles  |
| 09:49 | Forklift moves poly-lined empty dumpster to center of Loading Area in front of Trestle 1  |
| 09:58 | Long reach drives onto Trestle 1  |
| 10:00 | EQM begins filling empty poly-lined dumpster with debris  |

Sidney Carter / Jibri Johnson  
Sampling Technician

Page: 1 of 2





# Advantage Environmental

## Daily Project Log

| Time  | Observations   |
|-------|--|
| 10:15 | Poly-wrapped and filled to capacity dumpster relocated to Southeast corner of Loading Area in front of Trestle 1 |
| 10:30 | Crane begins to move pylon into place  |
| 10:45 | Forklift moves empty poly-lined dumpster into loading area   |
| 11:00 | EQM moves filled dumpster to Southeast side of ramp to Trestle 1   |
| 11:02 | EQM brings over 2 <sup>nd</sup> pylon to Trestle 2   |
| 11:20 | EQM moves cap using forklift to frontside of Trestle 2   |
| 11:22 | EQM moves empty poly-lined dumpster to center of Loading Area  |
| 11:27 | EQM begins filling poly-lined dumpster with debris using excavator   |
| 11:38 | AAC attaches basket to hook of crane   |
| 11:52 | Removed Sample from Pump #HV-33  |
| 11:53 | Placed Sample on Pump #HV-33 at end of Trestle 2   |
| 11:55 | Removed Sample from Pump #LV-1   |
| 11:57 | Removed Sample from Pump #LV-30  |
| 11:58 | Placed Sample on Pump #LV-30 on Mark Jeffers   |
| 12:00 | Removed Sample from Pump #HV-8   |
| 12:00 | PAS continuing to work on right-side of pylon hole for Trestle 2   |
| 12:01 | Placed Sample on Pump #HV-8 at Loading Area between Trestles   |
| 12:20 | Removed Sample from Pump #LV-5   |
| 12:30 | Placed Sample on Pump #LV-1 on Brent Hardinger   |
| 12:30 | AAC begins to move 2 <sup>nd</sup> pylon to cut hole in deck   |
| 13:04 | Pylon set into place off of the end of 2 <sup>nd</sup> Trestle   |
| 13:10 | Attached & moved vibratory hammer to the top of 2 <sup>nd</sup> pylon  |
| 13:21 | Forklift moves filled and poly-wrapped dumpster to Southeast side of ramp to Trestle 1                           |
| 14:18 | 2 <sup>nd</sup> pylon vibrated down  |
| 14:30 | Removed Sample from Pump #HV-8   |
| 14:35 | Poly-wrapped & secured dumpster filled to capacity hauled away from worksite                                     |
| 14:36 | Removed Sample from Pump #HV-33  |
| 14:40 | Removed Sample from Pump #LV-30  |
| 14:45 | Removed Sample from Pump #LV-1   |
| 15:30 | Left worksite  |
| 16:30 | Completed documentation and end of shift   |

Total air sampled collected / analyzed=12

Total blank air samples analyzed=2

No injuries reported

### Technician:

Jibri Johnson

08:45-16:30-less 30-minute lunch

**Total Technician Hours:**

**6.25**

### Senior Project Manager:

Sidney Carter

06:30-09:00


**Total Senior Project Manager Hours:**

**2.5**

Sidney Carter / Jibri Johnson

Sampling Technician

Page: 2 of 2



# Advantage Environmental

## Daily Project Log

Client: Environmental Quality Management Project Name: River St Water Front Date: 12/01/2017

Project Location: 1525 N River St Portland, OR

Client Project # 30309.0047

Site Contact: Jerry Wade Contractor Supervisor: David Nelson AEI Technician: Jibri Johnson

On-site contractor personnel that may be represented by air sampling: PAS = Jacob Johnson, Dave Nelson, Robert Barton, Ever Bonilla, Gary Brown, Brent Hardinger, Travis Harrison, Gary Reynolds / AAC = Kent Parker, Nick Maranda, Jeff Doggey, Mark Jeffers, Justin Scott, Matt Weisker, Brian Cosgrove / EQM = Jerry Wade, Joe Ficek, Jose Rodriguez, Tommy Smith, Eduardo Gonzalez, Mark Conway / START = Brittany Jeffries / Pacific River = Will Martinez, Shelby Clark

Personnel protective equipment utilized on site: Hard hats, safety vest, safety glasses, tyveks & 1/2 face negative pressure respirators

AEI equipment on site: LV Pumps LV-1, LV-30, HV-705 & HV-706

Daily Weather: 47° F, 93% Humidity

| Time  | Observations   |
|-------|--|
| 06:30 | Morning safety meeting with all work crews and operators, Jerry was lat arriving due to being held-up in traffic                                 |
| 06:40 | Advised that I had to remain at the safety meeting location with Travis from PAS in order to meet with Jerry without other work crews            |
| 06:45 | Met with Jerry & Travis, went over what the scope of work will be for PAS and dismissed immediately following info conveyed to Jerry from Travis |
| 06:50 | Traveled to worksite from safety meeting location  |
| 06:54 | Prepped high-flow pumps for area monitoring  |
| 07:05 | Smaller excavator is scooping debris into poly-lined dumpster in front of Trestle 1  |
| 07:05 | Placed Sample on Pump #HV-706 at Loading area between Trestle 1 and Trestle 2  |
| 07:06 | AAC warming up crane for start of their work shift   |
| 07:10 | Placed Sample on Pump #HV-705 at the end of Trestle 2  |
| 07:18 | Steel beams are being delivered by semi-truck with flatbed trailer for AAC   |
| 07:20 | Forklift removing poly-lined and secured dumpster filled with debris from loading area in front of Trestle 1                                     |
| 07:21 | Pontoons are functional in water, wood is still gathering in the northside netting   |
| 07:23 | Water trucks are being filled simultaneously for firehose operators to utilize in wetting debris and maintaining dust control                    |
| 07:30 | 1 Empty poly-lined dumpster is in loading area alongside 2 filled and poly-secured dumpsters awaiting removal from loading area/worksite         |
| 07:33 | Smaller excavator is loading metal debris into non-poly lined dumpster from center point of deck between Trestle 1 & Trestle 2                   |
| 07:34 | AAC is moving 2 steel beams at a time from flatbed trailer onto Trestle 2  |
| 07:49 | Non-poly-lined dumpster with metal debris removed from staging/loading area between Trestle 1 and Trestle 2                                      |
| 07:52 | Small excavator continues scooping debris into piles between Trestle 1 and Trestle 2   |
| 07:53 | Representative from Start spoke with me about AAC workers not wearing High-Vis and proceeded to take photographs of them                         |

Sidney Carter / Pete Coleman / Jibri Johnson  
Sampling Technician

Page: 1 of 2

