



DAILY WORK ORDER

DATE: JULY 16 2021		TASK ORDER: 8-MANI		PAGE 1 OF 1					
WORK SITE NAME: MANILA LODGE		MONITOR(S)							
LOCATION (CITY, STATE): MONTEZUMA CO		SHIFT		START TIME: 0700 STOP TIME: 1800					
CONTRACTOR: ENVIRONMENTAL RESTORATION LLC		OSC: PAUL PERONARD, MARTY McCOMB		TO COMPLETION DATE TBD					
1. WORK AUTHORIZED		WORK ACCOMPLISHED							
<ul style="list-style-type: none"> 1. Continue assembly of bypass pipe 2. Rework pond in front of adit 3. Harvest rocks for restoration work 4. Begin pile removal and placement 		<ul style="list-style-type: none"> 1. Complete 2. Complete for temp diversion 3. Ongoing 4. Started moving rock from top and placing on access road 							
WEATHER CONDITIONS ENCOUNTERED:		NICE							
2. NUMBER OF PERSONNEL AUTHORIZED									
1	RESPONSE MANAGER	0	TRUCK DRIVER	1	FOREMAN	2-3	OPERATORS		OTHER (SPECIFY)
1	CLEANUP TECH	1	ACCOUNTANT		H&S TECH.	0	LABORERS		
3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED									
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN		
Dozer	1	1		Compactor	1	1			
Water Trailer	1	1		Portable Toilets/handwash	3				
Front End Loader	1	1							
Pickup Trucks	3	3							
75Klb Exc	1	1							
Mini Exc	1	1							
4. DAILY CHALLENGES AND RESOLUTION									
<ul style="list-style-type: none"> 1. PORTABLE TOILETS REMAIN ELUSIVE. CONTINUING EFFORTS TO FIND A CONTRACTOR WITH AVAILABLE UNITS THAT SERVES AREA 2. CAT 336 THUMB NEEDS HYDRAULIC LINE REPAIR. VENDOR LOOKING FOR LOCAL MECHANIC 3. ATTACHING LINER TO ADIT FACE PROBLEMATIC. WORKED WITH OSC TO FIND WORKABLE SOLUTION DURING CONSTRUCTION 									
JULY 12 - 18 OPERATIONAL PERIOD GOALS									
MOBILIZE CREW AND EQUIPMENT, BYPASS WATER, CREATE ACCESS, BEGIN GRADING									
SIGNATURE OF OSC			SIGNATURE OF RESPONSE MANAGER						
X _____			X _____						