



DAILY WORK ORDER

DATE: JULY 20 2021		TASK ORDER: 8-MANI		PAGE 1 OF 1				
WORK SITE NAME: MANILA LODE		MONITOR(S)						
LOCATION (CITY, STATE): MONTEZUMA CO		SHIFT 1 2 3		START TIME: 0700 STOP TIME: 1800				
CONTRACTOR: ENVIRONMENTAL RESTORATION LLC		OSC: PAUL PERONARD, MARTY MCCOMB		TO COMPLETION DATE TBD				
1. WORK AUTHORIZED		WORK ACCOMPLISHED						
1. Harvest rocks for restoration work 2. Continue pile removal and placement 3. Demolish septic tank		1. Ongoing 2. Ongoing 3. Removed and smashed lid, filled interior with waste rock						
WEATHER CONDITIONS ENCOUNTERED:		NICE - HOT						
2. NUMBER OF PERSONNEL AUTHORIZED								
1	RESPONSE MANAGER	0	TRUCK DRIVER	1	FOREMAN	2-3	OPERATORS	OTHER (SPECIFY)
1	CLEANUP TECH	1	ACCOUNTANT		H&S TECH.	0	LABORERS	
3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED								
ITEM	QTY	USED	NOT USED / OR DOWN	ITEM	QTY	USED	NOT USED / OR DOWN	
Dozer	1	1		Compactor	1	1		
Water Trailer	1	1		Portable Toilets/handwash	3			
Front End Loader	1	1						
Pickup Trucks	3	3						
75Klb Exc	1	1						
Mini Exc	1	1						
4. DAILY CHALLENGES AND RESOLUTION								
1. PORTABLE TOILETS REMAIN ELUSIVE. CONTINUING EFFORTS TO FIND A CONTRACTOR WITH AVAILABLE UNITS THAT SERVES AREA 2. PACE OF WORK SLOWED TO CAREFULLY REMOVE ROCKS ABOVE RESIDENCE								
JULY 19 - 25 OPERATIONAL PERIOD GOALS								
ESTABLISH ROUGH SITE GRADE TO BETTER EVALUATE OPTIONS FOR FINAL GRADE								
SIGNATURE OF OSC			SIGNATURE OF RESPONSE MANAGER					
X _____			X _____					