

CLEAN SITES



Environmental Services, Inc.

June 17, 2007

Mr. David Turner
Remedial Project Manager
U.S. Environmental Protection Agency
Region III (3HS22)
1650 Arch Street
Philadelphia, Pennsylvania 19103-2029

Subject: **June 1 – June 15, 2007 Progress Report
UGI Columbia Gas Plant Superfund Site
Columbia, Pennsylvania**

Dear Mr. Turner:

On behalf of PPL Electric Utilities Corporation (PPL-EU) and UGI Utilities, Inc., please find attached the June 1 – June 15, 2007 Progress Report for the UGI Columbia Gas Plant Superfund Site in Columbia, Pennsylvania.

Should you have any questions regarding this report, please call me at (703) 519-2142.

Very truly yours,

Scott R. Miller, P.E.
Project Manager

Attachment

cc: Elise Juers, PADEP
J C. Rondeau, UGI Utilities, Inc.
Craig Shamory, PPL Services Corp.

**JUNE 1 – JUNE 15, 2007 PROGRESS REPORT
UGI COLUMBIA GAS PLANT SUPERFUND SITE
COLUMBIA, PENNSYLVANIA**

Actions Taken During June 1 – June 15, 2007

- Penn Environmental and Remediation, Inc.'s (Penn E&R's) construction trailer was delivered and set-up during the week of June 4, 2007.
- Penn E&R mobilized to the Site on June 11, 2007. During that week, the following progress was made.
 - They repaired the existing silt fence and construction entrance.
 - They started removing the floor slab and foundation of former Building 1.
 - They demolished the wooden and concrete ramps to the concrete lagoon. They also started removing the front wall of the lagoon.
 - They demolished the remaining concrete structures.
 - They started installing the stormwater structures from FES-1 to the collection pond.
- We started arranging for the disposal of the water and cuttings that were generated during the drilling activities.

Sampling Results/Data Submitted During June 1 – June 15, 2007

- There were no sampling results or data submitted during this period.

Deliverables Submitted During June 1 – June 15, 2007

- There were no deliverables submitted during this period.

Activities Planned for June 16 – June 30, 2007

- Penn E&R will work on the following tasks.
 - They will finish removing the floor slab and foundation of former Building 1, and finish removing the front wall of the concrete lagoon.
 - They will continue installing the stormwater structures and collection pond.
 - They will break the slab of former Building 2 and Concrete Pad 2 into pieces with a maximum dimension of three feet in any direction.
 - They will start regarding the Site.
- We will continue arranging for the disposal of the water and cuttings that were generated during the drilling activities.

- GEI Consultant, Inc. will start preparing their report detailing the well installation and sampling activities.