

**AUGUST 22, 2007 MEETING MINUTES AND PROGRESS REPORT
UGI COLUMBIA GAS PLANT SUPERFUND SITE
COLUMBIA, PENNSYLVANIA**

ATTENDEES

Scott Miller, Clean Sites
Dave Turner, EPA
Jim Webb, EPA
Jim Vagra, Penn E&R
Todd Trotman, Advanced GeoServices
Dave Benson, Advanced GeoServices
Mike Hasel, PPL
JC Rondeau, UGI

ACTIVITIES COMPLETED TO DATE

August 2 to August 22, 2007

- Completed the excavation of all building foundations. Re-excavated step footing at southeast building corner after discrepancy with approved submittal and foundation plan was resolved.
- Formed and poured all foundations and associated walls for new building. The steel reinforcement and anchor bolts were placed and tied per the plans and specifications.
- Completed the preparation of the subgrade of the building slab for installation of the underslab venting system.
- Completed the grading over Concrete Holder Pad 1 and Concrete Holder Pad 2. Excess Site soil was placed over the existing Concrete Holder Pad 2 to the maximum grading permitted by the design. Soil and crushed stone was placed over existing Concrete Holder Pad 1 to establish a uniform surface for the new concrete cap. Placed required base course material for new concrete caps.
- Completed installation of all RCP pipe and associated inlets.
- Stockpiled all concrete and C&D material for offsite disposal.
- Continued to maintain E&S measures, site security fencing, and boot/hand wash stations.

ACTIVITIES PLANNED FOR AUGUST 22 – AUGUST 31, 2007

- Complete installation of underslab venting system and pour building slab.
- Complete installation of the water and sanitary sewer services to new building.

**AUGUST 22, 2007 MEETING MINUTES AND PROGRESS REPORT
UGI COLUMBIA GAS PLANT SUPERFUND SITE
COLUMBIA, PENNSYLVANIA**

- Complete excavation for turn-down sections and placement of steel reinforcement for new concrete caps. Place concrete for caps.
- Complete excavation and grading for acceleration/deceleration lane and prepare for site curb installation.
- Rough grade remainder of Site after completion of the installation of the water and sanitary sewer services to building.
- Dispose offsite all remaining vegetation and C&D material.

ISSUES/CLARIFICATIONS

Outfall

Penn E&R has agreed that a single rebar will be placed vertically through the pipe along its centerline to help prevent entry.

Construction Summary Report

Advanced GeoServices has provided EPA a draft of the proposed Table of Contents for the Construction Summary Report. EPA will review and provide comments as soon as possible.

These meeting minutes were prepared by Todd Trotman of Advanced GeoServices and reviewed by Scott Miller of Clean Sites. The next site meeting is scheduled for Friday September 7, 2007 at 10:00 a.m.