

# **Mitcham Street Drum Removal**

## **Daily Progress Report**

### **17 November 2009**

#### **1. Dynamac Corporation (START-3):**

EPA Contract No.	EP-W-06-077
TDD No.	TO-0001-09-09-01
Project Location	Malakoff, Henderson County, Tx
Work Activity	Removal Assessment
EPA On-scene Coordinator	Mike McAteer
Dynamac Project Manager	Jeff McCully

#### **2. Mitcham Street Drum Removal Site Personnel:**

- A. Federal Oversight Provided By: Mike McAteer, EPA OSC
- B. START-3 Team Leader: Chantelle Billiot  
Total Number of START-3 Personnel On-Site: 1 (Dynamac)
- C. ERRS Team Leader: N/A  
Total Number of ERRS Personnel On-Site: 4 (EQM)  
1 Site Security personnel contracted by ERRS

#### **3. Mitcham Street Site Conditions:**

- A. Weather: N/A

#### **4. Mitcham Street Site Activities:**

##### **A. START-3 Activities**

- a. Site Progress Made: START-3 continues to compile analytical data.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended : None
- d. Health and Safety Problems/Recommended Solutions: None

##### **B. ERRS Activities**

- a. Site Progress Made: ERRS continues to prepare site for demolition.
- b. Problems Encountered: Equipment company called and excavator is down. ERRS will contact another rental company to see when an excavator can be onsite.
- c. Anticipated Problems/Recommended Solutions: Excavator will be delivered to site on Wednesday, 11/18
- d. Health and Safety Problems/Recommended Solutions: None

#### **5. Future Activities:**

- A. START-3 will continue compiling analytical data into a spreadsheet for EPA.

B. ERRS will continue preparing site for demolition of building.

## **ATTACHMENTS**