

Mitcham Street Drum Removal

Daily Progress Report

18 November 2009

1. Dynamac Corporation (START-3):

EPA Contract No.	EP-W-06-077
TDD No.	TO-0001-09-09-01
Project Location	Malakoff, Henderson County, Tx
Work Activity	Removal Assessment
EPA On-scene Coordinator	Mike McAteer
Dynamac Project Manager	Jeff McCully

2. Mitcham Street Drum Removal Site Personnel:

- A. Federal Oversight Provided By: Mike McAteer, EPA OSC
- B. START-3 Team Leader: Chantelle Billiot
Total Number of START-3 Personnel On-Site: 1 (Dynamac)
- C. ERRS Team Leader: N/A
Total Number of ERRS Personnel On-Site: 4 (EQM)
1 Site Security personnel contracted by ERRS

3. Mitcham Street Site Conditions:

- A. Weather
AM: 44° F; Partly Cloudy; Winds NE 5; Humidity 90%; Dew Pnt. 63 ° F; Pressure 29.66 in. Hg

PM: Forecast: Hi 65° F; Winds NE 0-5 mph

4. Mitcham Street Site Activities:

A. START-3 Activities

- a. Site Progress Made: START-3 continues to compile analytical data. START-3 conducted periodic air monitoring while demolition activities were occurring.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended : None
- d. Health and Safety Problems/Recommended Solutions: None

B. ERRS Activities

- a. Site Progress Made: ERRS continued to prepare site for demolition. Excavator was delivered to site. Building demolition began.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None
- d. Health and Safety Problems/Recommended Solutions: None

5. Future Activities:

- A. START-3 will continue compiling analytical data into a spreadsheet for EPA. START-3 will continue periodic air monitoring.
- B. ERRS will continue demolition of building. When complete, demolition of concrete flooring will begin.

ATTACHMENTS

Site Photographs



ERRS beginning demolition of the building



North end of building demolished