

Mitcham Street Drum Removal Daily Progress Report 20 November 2009

1. Dynamac Corporation (START-3):

EPA Contract No.	EP-W-06-077
TDD No.	TO-0001-09-09-01
Project Location	Malakoff, Henderson County, Tx
Work Activity	Removal Assessment
EPA On-scene Coordinator	Mike McAteer
Dynamac Project Manager	Jeff McCully

2. Mitcham Street Drum Removal Site Personnel:

- A. Federal Oversight Provided By: Mike McAteer, EPA OSC
- B. START-3 Team Leader: Chantelle Billiot
Total Number of START-3 Personnel On-Site: 1 (Dynamac)
- C. ERRS Team Leader: N/A
Total Number of ERRS Personnel On-Site: 4 (EQM)
1 Site Security personnel contracted by ERRS

3. Mitcham Street Site Conditions:

- A. Weather: N/A

4. Mitcham Street Site Activities:

A. START-3 Activities

- a. Site Progress Made: START-3 continues to compile analytical data. START-3 conducted periodic air monitoring while demolition activities were occurring.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended : None
- d. Health and Safety Problems/Recommended Solutions: None

B. ERRS Activities

- a. Site Progress Made: Building demolition has been completed. A second excavator was delivered with a hammer to assist with breakup of the concrete pad. ERRS continues to separate tin and steel into roll-offs.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None
- d. Health and Safety Problems/Recommended Solutions: None

5. Future Activities:

- A. START-3 will continue compiling analytical data into a spreadsheet for EPA and work on generating a map of soil excavation areas. START-3 will continue periodic air monitoring.
- B. ERRS will continue with demolition of concrete flooring and continue separation of tin and steel. When complete, excavation of contaminated soil will begin.

ATTACHMENTS

Site Photographs



Breaking up concrete pad



Discolored liquid under concrete pad



Discolored concrete