

Mitcham Street Drum Removal Daily Progress Report 10 December 2009

1. Dynamac Corporation (START-3):

EPA Contract No.	EP-W-06-077
TDD No.	TO-0001-09-09-01
Project Location	Malakoff, Henderson County, Tx
Work Activity	Removal Action
EPA On-scene Coordinator	Mike McAteer
Dynamac Project Manager	Jeff McCully

2. Mitcham Street Drum Removal Site Personnel:

- A. Federal Oversight Provided By: Mike McAteer, EPA OSC
- B. START-3 Team Leader: Chantelle Billiot
Total Number of START-3 Personnel On-Site: 1 (Dynamac)
- C. ERRS Team Leader: Jim Cromwell
Total Number of ERRS Personnel On-Site: 4 (2 EQM, 2 Eagle)
1 Site Security personnel contracted by ERRS

3. Mitcham Street Site Conditions:

- A. Weather
AM: 30° F; Fog / Clear/; Wind NE 10 mph; Humidity 45%.

PM: Forecast: Hi 45° F; Winds WSW 10 mph; Partly Cloudy.

4. Mitcham Street Site Activities:

A. START-3 Activities

- a. Site Progress Made: START-3 provided removal oversight; continued XRF confirmation screening activities.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None
- d. Health and Safety Problems/Recommended Solutions: None

B. ERRS Activities

- a. Site Progress Made: Loaded 16 trucks of non-hazardous soil for disposal. ERRS also received 3 truckloads of sand-gravel mix for road construction. A total of 311.91 tons of non-hazardous soil was loaded off the site.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None

d. Health and Safety Problems/Recommended Solutions: None

5. Future Activities:

- A. START-3 will continue to provide removal oversight, documentation and XRF confirmation screening activities.
- B. ERRS will continue loading of non-hazardous soil for disposal.

ATTACHMENTS

PHOTOGRAPHS



View of ERRS loading non-hazardous soil.



View of ERRS loading non-hazardous soil.