

# **Mitcham Street Drum Removal Daily Progress Report 11 December 2009**

## **1. Dynamac Corporation (START-3):**

|                          |                                |
|--------------------------|--------------------------------|
| EPA Contract No.         | EP-W-06-077                    |
| TDD No.                  | TO-0001-09-09-01               |
| Project Location         | Malakoff, Henderson County, Tx |
| Work Activity            | Removal Action                 |
| EPA On-scene Coordinator | Mike McAteer                   |
| Dynamac Project Manager  | Jeff McCully                   |

## **2. Mitcham Street Drum Removal Site Personnel:**

- A. Federal Oversight Provided By: Mike McAteer, EPA OSC
- B. START-3 Team Leader: Chantelle Billiot  
Total Number of START-3 Personnel On-Site: 1 (Dynamac)
- C. ERRS Team Leader: Jim Cromwell  
Total Number of ERRS Personnel On-Site: 4 (2 EQM, 2 Eagle)  
1 Site Security personnel contracted by ERRS

## **3. Mitcham Street Site Conditions:**

- A. Weather  
AM: 40° F; Fog / Clear/; Wind NE 5 mph; Humidity 65%.  
  
PM: Forecast: Hi 35° F; Winds WSW 5 mph; Partly Cloudy; chance of rain.

## **4. Mitcham Street Site Activities:**

### **A. START-3 Activities**

- a. Site Progress Made: START-3 provided removal oversight; continued XRF confirmation screening activities.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None
- d. Health and Safety Problems/Recommended Solutions: None

### **B. ERRS Activities**

- a. Site Progress Made: Loaded 12 trucks of non-hazardous soil for disposal. A total of 230.12 tons of non-hazardous soil was loaded off the site. This completes the non-hazardous soil and makes a total of 542.02 tons of non-hazardous soil being removed from the site.

ERRS also received 3 truckloads of base rock totaling 82.78 tons for road construction and 6 loads of backfill totaling 155.34 tons for road construction.

- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None
- d. Health and Safety Problems/Recommended Solutions: None

## **5. Future Activities:**

- A. START-3 will continue to provide removal oversight, documentation and XRF confirmation screening activities.
- B. ERRS will begin loading of hazardous soil for disposal on Monday, December 14, 2009. No site activities will be performed on Saturday, December 12, 2009.

## **ATTACHMENTS**

## **PHOTOGRAPHS**



View of ERRS preparing hazardous stockpile.



View of site with previous non-hazardous stockpile backfilled.