

Mitcham Street Drum Removal Daily Progress Report 15 December 2009

1. Dynamac Corporation (START-3):

EPA Contract No.	EP-W-06-077
TDD No.	TO-0001-09-09-01
Project Location	Malakoff, Henderson County, Tx
Work Activity	Removal Action
EPA On-scene Coordinator	Mike McAteer
Dynamac Project Manager	Jeff McCully

2. Mitcham Street Drum Removal Site Personnel:

- A. Federal Oversight Provided By: Mike McAteer, EPA OSC
- B. START-3 Team Leader: Chantelle Billiot
Total Number of START-3 Personnel On-Site: 1 (Dynamac)
- C. ERRS Team Leader: Jim Cromwell
Total Number of ERRS Personnel On-Site: 4 (2 EQM, 2 Eagle)
1 Site Security personnel contracted by ERRS

3. Mitcham Street Site Conditions:

- A. Weather: N/A

4. Mitcham Street Site Activities:

A. START-3 Activities

- a. Site Progress Made: START-3 provided removal oversight; continued XRF confirmation screening activities.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None
- d. Health and Safety Problems/Recommended Solutions: None

B. ERRS Activities

- a. Site Progress Made: Loaded 6 trucks of hazardous soil for disposal. A total of approximately 281.12 tons of hazardous soil was loaded off the site. ERRS also continued digging satellite areas around site.
- b. Problems Encountered: None
- c. Anticipated Problems/Recommended Solutions: None
- d. Health and Safety Problems/Recommended Solutions: None

5. Future Activities:

- A. START-3 will continue to provide removal oversight, documentation and XRF confirmation screening

activities.

- B. ERRS will continue loading hazardous soil and digging satellite areas around site. In addition, ERRS will begin backfilling areas that are below action levels.

ATTACHMENTS

PHOTOGRAPHS



View of ERRS loading truck.