

**United States Environmental Protection Agency  
Region IV  
POLLUTION REPORT**

**Date:** Saturday, May 15, 2004

**From:** Chris Russell

**To:** Chris Russell, USEPA-Region IV/ERRB      Matt Taylor, ERRB  
 Dean A. Ullock, EPA      Ken Mills, USCG-Gulf Strike Team  
 Shane Raiford, USGS-GST      Shane Hitchcock, USEPA-Region IV/ERRB  
 Phil Davis, ADEM

**Subject:** Clean up ongoing  
 Mobile Tank Wash Site  
 1051 Ledyard St., Mobile, AL  
 Latitude: 30.6670600  
 Longitude: -88.0491500

<b>POLREP No.:</b>	3	<b>Site #:</b>	A4DQ
<b>Reporting Period:</b>	4/16/04-05/14/04	<b>D.O. #:</b>	TBD
<b>Start Date:</b>	4/5/2004	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	4/4/2004	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>	ALD980708036	<b>Contract #</b>	
<b>RCRIS ID #:</b>			

**Site Description**

Pleas refer to Initial POLREP.

**Current Activities**

During this reporting period, over six hundred drums of waste have been safely secured in a pre-designated staging area. The majority of the drums were removed from five abandoned trailers (tractor) located on the premises. Numerous drums had to be overpacked due to their poor condition.

Five Above Ground Storage Tanks were decanted of rain water and properly secured. Hazcat samples were also pulled from these tanks and analyzed.

**Planned Removal Actions**

Once all waste streams have been adequately identified, the materials will be bulked and disposed of properly.

**Next Steps**

Once all of the drums have been properly staged, sampling of the drums will start.

**Key Issues**

Physical concerns due to heat.

Physical condition of the drums and the dangers associated with moving them.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$500,000.00	\$172,000.00	\$328,000.00	65.60%
IAGs	\$75,000.00	\$20,000.00	\$55,000.00	73.33%
RST/START	\$54,000.00	\$13,000.00	\$41,000.00	75.93%
<b>Intramural Costs</b>				
USEPA - Direct (Region, HQ)	\$86,000.00	\$13,500.00	\$72,500.00	84.30%

<b>Total Site Costs</b>	\$715,000.00	\$218,500.00	\$496,500.00	69.44%
-------------------------	--------------	--------------	--------------	--------

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/mobiletankwash](http://response.epa.gov/mobiletankwash)

POLREP #3 Last Updated 5/15/2004