

United States Environmental Protection Agency
Region IX
POLLUTION REPORT

Date: Tuesday, July 19, 2011
From: Will Duncan III, Harry Allen IV, Rich Martyn

To: Harry Allen IV, Emergency Response Section

Subject: Final
Tee Nos Pos Radioactive Structures
Tee Nos Pos, AZ
Latitude: 36.8956000
Longitude: -109.2761000

POLREP No.:	5	Site #:	09RQ
Reporting Period:	11/02/08 - 04/01/11	D.O. #:	022-9039
Start Date:	10/6/2008	Response Authority:	CERCLA
Mob Date:	10/6/2008	Response Type:	Time-Critical
Demob Date:	11/2/2008	NPL Status:	Non NPL
Completion Date:	3/2/2011	Incident Category:	Removal Action
CERCLIS ID #:		Contract #:	EP-W-07-022
RCRIS ID #:			

Site Description

The Site consists of 7 structures and 4 yards situated on 5 residential properties known as "homesites." In winter 2007-2008, U.S. EPA, in partnership with Navajo Nation EPA (NNEPA), investigated 56 homesites containing 113 structures. The overall investigation identified 27 structures and 12 yards requiring response actions. The 7 structures of concern and the 4 residential yards are located within the Tee Nos Pos Chapter area. Two of the structures are occupied for residential purposes, although one resident has since moved to another structure on the same homesite.

Current Activities

For previous activities refer to POLREPS 1- 4

Seven structures were demolished in September and October 2008. Three of the seven structures were negotiated to be replaced and financial settlements were negotiated for the other four. Activities in April and May 2009 focused on constructing earthen pads for foundations to be built on. Over the next 22 months the ERRS contractor worked with their subcontractor, Southwest Traditional Log Homes, to construct three replacement structures in Tee Nos Pos. Extreme winter weather conditions prevented access to the properties impacting the completion schedule of all the structures. Southwest traditional log homes constructed 2 Bed and Breakfast Hogans , and 1 Trout Lake model home. In addition to the weather impacting the construction process, it also impacted the utility connection process. One completed structure remained empty for months until the utility company made final connections. This impacted the final walkthrough inspection which in turn prevented residents from moving back in to their new structure. Following is a list of dates when replacement structures were turned over to residents and they were allowed to move back in:

Homesite #	Model	Signed Walkthrough
HS-0002	Trout Lake	September 22, 2009
HS-0005C	Bed and Breakfast Hogan	March 22, 2010
HS-0004	Bed and Breakfast Hogan	March 2, 2011

Financial compensations for demolished structures were all settled in 2009. Following is a list of dates when financial settlements were finalized:

Homesite #	Signed Receipt
HS-0003A	June 15, 2009
HS-0003B	June 15, 2009
HS-0005D	July 9, 2009

At this point and time all structures have been replaced and possession of the structures has been given back to the residents. All financial settlements have been resolved as well. All activities under the Phase 1 structure removal effort for the Teeec Nos Pos Navajo Radioactive Structures Site have been completed.

Planned Removal Actions

There are no other planned removal actions for this site.

Next Steps

None

Key Issues

None

Disposition of Wastes

All waste were transported off site under a Special Waste Manifest. None of the waste contained enough radioactive contamination to be considered hazardous. Following is a summary of the waste transorted off site.

540 cubic yards of soil were transported off site.

234 cubic yards of construction debris were transported of site.

Waste was transported to Waste Management New Mexico - San Jaun County, 78 County Road 3140, Aztec, NM 87410.

response.epa.gov/TeeecNosPos