

completed.

Planned Removal Actions

None

Next Steps

None

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,450,000.00	\$1,318,667.00	\$131,333.00	9.06%
IAGs	\$20,000.00	\$8,209.00	\$11,791.00	58.96%
RST/START	\$169,210.00	\$117,481.00	\$51,729.00	30.57%
Intramural Costs				
Total Site Costs	\$1,639,210.00	\$1,444,357.00	\$194,853.00	11.89%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

All wastes were transported off site under a Special Waste Manifest. None of the wastes contained enough radioactive contamination to be considered hazardous. Following is a summary of the waste transported off site.

576 cubic yards of soil were transported off site.

216 cubic yards of construction debris were transported of site.

Waste was transported to Waste Management New Mexico - San Jaun County, 78 County Road 3140, Aztec, NM 87410.

response.epa.gov/RedValley

POLREP #7 Last Updated 7/20/2011