



Powerhouse stack was removed with clam shell crane on 8/31/04 by contractors with BNSF. The stack was weak and in very poor condition. Removal was done in 2 hours. Water was sprayed to keep dust down.

The inside portion of three of the stack bricks were checked with the XRF. Lead concentration was 93, <37, and 83 ppm. Arsenic was 328, 89 and 196 ppm. Mercury was <26, <27, and <25 ppm.

Other activities

Ambient air monitoring by Coast Guard show all readings below action levels.

### Next Steps

Continue to shape and work on the smelter and backfill all excavations with 3/4 rock and level.

EPA will continue meeting with homeowners to obtain access agreements and conduct walkthroughs. EPA lacks access agreements from two homeowner one who is out of town and another who needs to remove junk material off his property.

Continue excavation at two empty lots on Leroy and between 9th and 10th streets.

An Avista Utility representative from Spokane approached EPA with two properties they held ownership in town. They were unaware of the lead assessment and cleanup work and asked if EPA would sample soil on their property.

BNSF will move bricks to consolidation area starting September 7th.

Work will stop after September 1 for the holiday weekend and start back up on September 7.

### Estimated Costs \*

	Budgeted	Total To Date	Remaining	% Remaining
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$1,668,974.00	\$1,425,000.00	\$243,974.00	14.62%
IAGs	\$35,000.00	\$0.00	\$35,000.00	100.00%
RST/START	\$425,000.00	\$0.00	\$425,000.00	100.00%
CLP	\$75,000.00	\$0.00	\$75,000.00	100.00%
<b>Intramural Costs</b>				
USEPA - Direct (Region, HQ)	\$52,620.00	\$0.00	\$52,620.00	100.00%
USEPA - InDirect	\$849,725.00	\$0.00	\$849,725.00	100.00%
<b>Total Site Costs</b>				
	\$3,106,319.00	\$1,425,000.00	\$1,681,319.00	54.13%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/northport](http://response.epa.gov/northport)

POLREP #3 Last Updated 9/1/2004