

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

Date: Wednesday, January 5, 2005

From: Chris Russell

To: Chris Russell, USEPA-Region IV/ERRB Matt Taylor, ERRB
Dean A. Ullock, EPA Ken Mills, USCG-Gulf Strike Team
Shane Raiford, USGS-GST Shane Hitchcock, USEPA-Region IV/ERRB
Phil Davis, ADEM

Subject: Mobile Tank Wash Site
1051 Ledyard St., Mobile, AL
Latitude: 30.6670600
Longitude: -88.0491500

POLREP No.:	8	Site #:	A4DQ
Reporting Period:	12/02/04 - 01/05/05	D.O. #:	TBD
Start Date:	4/5/2004	Response Authority:	CERCLA
Mob Date:	4/4/2004	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	ALD980708036	Contract #	
RCRIS ID #:			

Site Description

Please refer to Initial POLREP.

Current Activities

During this period, EPA, ERRS, and START worked on removing the wastes (through solidification) from the five underground storage tanks on site. The solidified sludges have been sampled and the OSC is awaiting analytical results.

The underground and above ground storage tanks were decontaminated, removed, and made ready for salvage. A local salvage company will be removing the scrap metal associated with the tanks.

The tank wash system has been demolished (metal portion).

Soil samples have been taken from beneath the underground storage tanks and the OSC is awaiting analytical results.

Planned Removal Actions

Remove the soils and sludges from the Site.

Demolish the tank washing pad.

Backfill the areas where soil or tanks have been removed.

Topsoil and seed the Site once excavation activities have been completed.

Next Steps

Review analytical results from the sludges generated on Site.

Review the results from the soil samples relevant to the tank removals.

Prepare final operations to conclude this removal action.

Key Issues

Analyzing sampling data to determine the extent of soil needing to be removed.

Working with ADEM and the public concerning the closure of this removal action.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,100,000.00	\$917,546.00	\$182,454.00	16.59%
IAGs	\$75,000.00	\$49,885.00	\$25,115.00	33.49%
RST/START	\$139,940.00	\$119,000.00	\$20,940.00	14.96%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$86,000.00	\$70,000.00	\$16,000.00	18.60%
Total Site Costs				
	\$1,400,940.00	\$1,156,431.00	\$244,509.00	17.45%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/mobiletankwash

POLREP #8 Last Updated 1/5/2005