

**United States Environmental Protection Agency  
Region IV  
POLLUTION REPORT**

**Date:** Tuesday, February 22, 2005

**From:** Katrina Jones

**Subject:** Final

Florence Transport Gasoline Discharge  
3500 Bobo Newsome Highway, Hartsville, SC  
Latitude: 34.3947000  
Longitude: -80.1633000

<b>POLREP No.:</b>	1	<b>Site #:</b>	NA
<b>Reporting Period:</b>	2/21/05 - 2/22/05	<b>D.O. #:</b>	
<b>Start Date:</b>	2/21/2005	<b>Response Authority:</b>	OPA
<b>Mob Date:</b>	2/21/2005	<b>Response Type:</b>	Emergency
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>		<b>Contract #</b>	
<b>RCRIS ID #:</b>		<b>Reimbursable Account #</b>	
<b>FPN#</b>	NA		

**Site Description**

A highway tanker accident in Hartsville, SC discharged an estimated 3,000 gallons of gasoline to the ground surface at the doorstep of a residential home on Bobo Newsome highway. Most of the gasoline flowed into the ground and around the eastern side of the house. Nearby residents at three homes were evacuated as a safety precaution during the response operations.

**Current Activities**

Florence Transport Company and Gerald Oil Company hired Environmental Management to conduct the removal action of the product and soil. Approximately 7,000 gallons was removed from the tanker that did not spill during the accident. In addition, two saddle tanks that remained intact were also removed. They immediately began evaluation of the soil area to determine the extent of contamination and began the excavation. SCDHEC and Darlington Emergency Management were on the scene. The home's crawl space was also checked for organic vapors. On the first day these levels were very high. It is to be re-evaluated once the soil excavation is complete.

**Planned Removal Actions**

SCDHEC will continue oversight of the PRP's contractor to ensure the removal action is complete. Confirmation sampling of the soil will be conducted.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
<b>Intramural Costs</b>				
USEPA - Direct (Region, HQ)	\$200.00	\$200.00	\$0.00	0.00%
<b>Total Site Costs</b>	\$200.00	\$200.00	\$0.00	0.00%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

