

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

Date: Monday, May 2, 2005

From: Brian Kelly

To:	L Nachowicz, EPA	J El-Zein, EPA
	M Canavan, EPA	T Krueger, EPA
	R Woodfork, EPA	David Novak, EPA
	Erik Janus, MDCH	M Hans, EPA
	M Chezick, DOI	D Chung, EPA - HQ
	Tracy Johnson, EPA	M Johnson, ATSDR
	S Kitler, DEQ	B Boyle, MDCH
	J Walczak, DEQ	P King, EPA
	N Seif, DEQ	A Marouf, EPA
	J Mackey, Congressman Conyers	G Howard, DLEG
	T Vincent, DEQ	J Kawecki, EPA
	Cheryl Allen, EPA	Amina El-Husseini, City of Dearborn
	Hikmet Jamil, ACCESS	T Harper, Dearborn Police Department

Subject: Onsite Excavation Complete
W.R. Grace Dearborn (N-Forcer)
14300 Henn Street, Dearborn, MI
Latitude: 42.3384602
Longitude: -83.1833698

POLREP No.:	3	Site #:	B55P
Reporting Period:	04/23/05 - 5/2/05	D.O. #:	
Start Date:	4/4/2005	Response Authority:	CERCLA
Mob Date:	4/4/2005	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	MIN 000 508 756	Contract #	
RCRIS ID #:			

Site Description

SEE POLREP #1

Current Activities

Soil sampling based on the air deposition model and visual inspections has been completed. ERT collected a total of 97 soil samples for laboratory analysis. Of those 97 soil samples collected;

- 3 samples were collected on site for confirmation,
- 3 samples were collected off site from commercial properties,
- 91 samples were collected off site from residential properties.

Sample results are expected by May 9.

On-site excavation, transportation, and disposal have been completed. Asbestos is an inhalation threat; material 18-24in below ground surface was not removed. Geotextile fabric was placed on the excavation floor. Backfilling and restoration is underway.

Planned Removal Actions

1. Site restoration including backfilling and reseedling of Area 2 and Area 3;
2. Repave east parking areas;
3. Work with CSX Transportation, Inc on cleanup of railroad property

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				

ERRS - Cleanup Contractor	\$280,000.00	\$219,502.00	\$60,498.00	21.61%
START	\$100,000.00	\$41,000.00	\$59,000.00	59.00%
REAC	\$92,000.00	\$66,000.00	\$26,000.00	28.26%
Intramural Costs				
USEPA - Direct	\$65,000.00	\$26,100.00	\$38,900.00	59.85%
Total Site Costs	\$537,000.00	\$352,602.00	\$184,398.00	34.34%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
Asbestos Contaminated Soil and Debris	1330 cubic yards		Sauk Trail Hills Development (landfill), Canton Township, MI 48188

response.epa.gov/wrgdearborn

POLREP #3 Last Updated 5/2/2005