# U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT

Otsego Township Dam Area - Removal Polrep



## UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject: POLREP #45

**Progress** 

Otsego Township Dam Area

059B

Otsego Township, MI

Latitude: 42.4601694 Longitude: -85.7199333

To: Douglas Ballotti, EPA

Samuel Borries, EPA Mike Ribordy, EPA Jim Saric, EPA Mark Mills, MDNR Polly Synk, MDAG

Cyndi Trobeck, City of Otsego Valincia Darby, U.S. DOI

From: Paul Ruesch, OSC

**Date:** 7/6/2018

**Reporting Period:** 6/23/2018 - 7/6/2018

## 1. Introduction

## 1.1 Background

Site Number: 059B Contract Number:

 D.O. Number:
 Action Memo Date:
 4/6/2016

 Response Authority: CERCLA
 Response Type:
 PRP Oversight

 Response Lead:
 PRP
 Incident Category:
 Removal Action

 NPL Status:
 NPL
 Operable Unit:
 5

 Mobilization Date:
 8/1/2016
 Start Date:
 8/1/2016

Demob Date: Completion Date:

CERCLIS ID: MID006007306 RCRIS ID:

ERNS No.: State Notification: DEQ FPN#: Reimbursable Account #: 059B

## 1.1.1 Incident Category

Time Critical Removal Action - PRP Oversight

## 1.1.2 Site Description

See PolRep #1

## 1.1.2.1 Location

See PolRep #1

## 1.1.2.2 Description of Threat

See PolRep #1

## 1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

See PolRep#1

## 2. Current Activities

## 2.1 Operations Section

## 2.1.1 Narrative

Restoration operations are ongoing in BRSAs 6, 7, 8 & 9. Demobilization of equipment, infrastructure, and support trailers is underway.

## 2.1.2 Response Actions During Reporting Period

#### BRSA 6

- Continued restoration of construction entrance & staging area.

#### BRSA 7

- Re-grading and restoration of excavated riverbanks; and
- Maintenance of stream tube protection measures.

#### BRSA 8

- Completed restoration planting on riverbanks.

#### BRSA 9

- Completed restoration of staging area; and
- Completed removal of perimeter construction fencing.

#### **OVERALL SITE**

- Though dust control measures continue, particulate monitors were removed and demobilized from the site.
- In-stream turbidity monitors were removed from the river channel.
- Continued operation & maintenance of surface water run-off and erosion control measures;
- Continued irrigation of native plants/grasses in all completed BRSAs;
- Installation of six wood duck enclosures in BRSAs 1, 3, 7, 8 & 9 (see photos);
- Demobilization of office trailers at former command center located at 2063 Covault Lane; and
- Continued restoration activities (grading, contouring, planting) of area at former temporary WCS.

## 2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

See PolRep #1

#### 2.1.4 Progress Metrics

Both quantities during the reporting period ('Quantity' column) and totals to date ('Total' column) are included in the table.

Waste Stream	Medium	Quantity	Total	Manifest #	Treatment	Disposal
Cardboard	solid	20 lbs	1560 lbs	NA	recycling	Otsego Recycling Center
Plastic	solid	10 lbs	845 lbs	NA	recycling	Otsego Recycling Center
Metals	solid	0 lbs	44,276 lbs	various	recycling	Broken Arrow Recycling
Contaminated soil (< 50 ppm* PCBs)	solid	0 tons	53,159 tons(est)	various	disposal	Republic Ottawa County Farms Landfill, Coopersville, MI
Contaminated soil (> 50 ppm* PCBs)	solid	0 tons	103.91 tons	various	disposal	US Ecology Michigan, Belleville, MI
Contact water	liquid	0 gal	2,013,046 gal	NA	on-site WWTP	On-site reuse/discharge to Kalamazoo River
Contact water	liquid	21,941 gal	64,069 gal	various	off-site WWTP	Liquid Industrial Waste, Holland, MI

\*Note: 1 ppm = 1 mg/kg

## 2.2 Planning Section

## 2.2.1 Anticipated Activities

During the next reporting period, the following activities are expected to occur:

#### BRSA 6

- Continue restoration of staging area; and
- Continue restoration of entrance to staging area off of 19th Street.

## BRSA 7

- Restore riverbanks with seed, straw and native trees/plants;
- Demobilize equipment, re-grade and restore staging area;
- Demobilize remaining office trailers; and
- Demobilize temporary storage tanks.

## BRSA 8

- Stabilize and re-grade access road along river banks. As in other BRSAs, the road will remain in place to provide for access into floodplain areas that still require clean-up of PCB-contaminated soils in the remedial phase of the project.

## SITEWIDE

- Complete construction of irrigation system for native trees/plants/grasses in restored areas; and
- Continue restoration of area surrounding the former temporary WCS and auxiliary spillway.

## 2.2.1.1 Planned Response Activities

See Sections 2.2.1 & 2.2.1.2

## 2.2.1.2 Administrative Activities / Next Steps

- Wood Group and START continue assembling project data and field reports and preparing final reports for the project.
- Office trailers were demobilized from the command center formerly located at 2063 Covault Lane. Administrative staff

moved to office space located at 557 Lincoln Road (M-89).

#### **2.2.2 Issues**

## 2.3 Logistics Section

See PolRep #1

#### 2.4 Finance Section

No information available at this time.

#### 2.5 Other Command Staff

#### 2.5.1 Safety Officer

A safety meeting is held prior to work start each day by on-site safety officer(s) from Envirocon & AMEC-FW (see photo).

Site surveillance continues during weekends to discourage trespassing into work areas and restored riverbank areas. The main purpose of this surveillance patrols is public safety.

A trespasser entered an area undergoing restoration in BRSA 7, sank in the mud up to his waist, and struggled to extricate himself on July 5. Workers patrolling the site assisted the individual, providing bottled water and a ride home. The individual had been warned in the past against entering the work area, which continues to be closed per MDNR orders approved on September 8, 2016 (Order to Regulate the Use of the Otsego Dam Area, Allegan County, Land Use Orders of the Director Amendment No. 7 of 2016). Additional warning signs will be placed around areas undergoing restoration which have soft soils.

## 2.5.2 Liaison Officer

- A tour was provided to two representatives from the Otsego Historical Society on July 2.
- Tours were provided for various MDNR & MDEQ staff on June 26 & July 5.
- An inspection of soil erosion and sediment control measures was conducted by inspectors from Allegan County, MDEQ, and MDTMB on June 26.

## 2.5.3 Information Officer

- Planning is underway for a community meeting to be held in September 2018. USEPA, MDEQ and MDNR will provide an update on the project and information on allowable access/use of the area. The meeting date will be announced in the local news and with flyers distributed door to door around the site.

## 3. Participating Entities

#### 3.1 Unified Command

#### 3.2 Cooperating Agencies

See PolRep#1

## 4. Personnel On Site

On average, the following personnel were present on site during the reporting period:

USEPA - 1

START - 2

MDNR - 1

MDEQ - 1

Envirocon - 37

Grand Rapids Irrigation - 2

SWAT - 1

MJ VanDamme Inc. - 2

K & D Industries West Inc. - 2

Spicer Group, Inc. - 1

Wood Group - 2

Toads Tree Service - 1

TOTAL: 53

## 5. Definition of Terms

BRSA Bank Removal and Stabilization Area

MDEQ Michigan Department of Environmental Quality
MDNR Michigan Department of Natural Resources

MDTMB Michigan Department of Technology, Management and Budget

NTU Nephelometric Turbidity Unit
OSC On Scene Coordinator
PCB Polychlorinated Biphenyl
PM Particulate Matter

PolRep Pollution Report

PRP Potentially Responsible Party
START Superfund Technical Assessment & Response Team (US EPA contractor)

US EPA United States Environmental Protection Agency

WCS Water Control Structure
WWTP Waste Water Treatment Plant

## 6. Additional sources of information

## 6.1 Internet location of additional information/report

https://response.epa.gov/otsegodam

www.epa.gov/superfund/allied-paper-kalamazoo

## 6.2 Reporting Schedule

The next PolRep will be generated on July 20.

## 7. Situational Reference Materials

No information available at this time.