

**United States Environmental Protection Agency  
Region X  
POLLUTION REPORT**

**Date:** Friday, September 7, 2007

**From:** Kathy Parker

**To:** Dan Opalski, EPA Region 10 (POLREP List) Chris Field, EPA Region 10 (POLREP List)  
Cliff Villa, EPA Region 10

**Subject:** Final Polrep  
Yakima Mercury Release  
1013 S. 6th Street, Yakima, WA  
Latitude: 46.5899000  
Longitude: -120.4945000

<b>POLREP No.:</b>	8	<b>Site #:</b>	10FE
<b>Reporting Period:</b>	06/10/2007-09/07/2007	<b>D.O. #:</b>	
<b>Start Date:</b>	4/16/2007	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	4/16/2007	<b>Response Type:</b>	Emergency
<b>Demob Date:</b>	5/17/2007	<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>	6/28/2007	<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>	WAN001002690	<b>Contract #</b>	
<b>RCRIS ID #:</b>	WAH000030888		

**Current Activities**

06/28/2007 Thursday Last day of work on site. Garcia house rebuild has been completed and her belongings moved back into the house. Toured the house with Carmen Garcia and advised her that she could move back into her house on this day. Rent for the Garcia family's relocation apartment is paid through the end of July to allow the family time to move back into the house at their convenience.

07/30/2007 Monday Carpet has now been installed in Figueroa's house. Increased Task Order for ERRS by \$25,000 to cover additional costs for rebuilding of Garcia house.

08/25/2007 START completed the house plan of the initial entry levels of mercury in the Garcia house. (Uploaded to this website on 09/07/2007.)

**Planned Removal Actions**

none

**Next Steps**

Complete compensation agreement(s)

Pick-up loaned air mattresses.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$250,000.00	\$229,239.00	\$20,761.00	8.30%
IAGs-USACE for Appraisal	\$7,000.00	\$5,357.25	\$1,642.75	23.47%
RST/START	\$120,000.00	\$116,151.00	\$3,849.00	3.21%
<b>Intramural Costs</b>				
USEPA - Direct (Region, HQ)	\$0.00	\$34,166.00	(\$34,166.00)	0.00%
USEPA - InDirect	\$0.00	\$11,442.00	(\$11,442.00)	0.00%
<b>Total Site Costs</b>	<b>\$377,000.00</b>	<b>\$396,355.25</b>	<b>(\$19,355.25)</b>	<b>-5.13%</b>

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this

report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/YakimaMercuryRelease](https://response.epa.gov/YakimaMercuryRelease)

POLREP #8 Last Updated 6/10/2008