

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

Date: Thursday, July 12, 2007

From: Alyssa Hughes

Subject: Final POLREP

American Creosote

S. Church and Railroad Ave intersection, Louisville, MS

Latitude: 33.1073960

Longitude: -89.0568070

POLREP No.:	10	Site #:	04F2
Reporting Period:		D.O. #:	0207-F4-0029
Start Date:	12/4/2006	Response Authority:	CERCLA
Mob Date:	8/13/2005	Response Type:	Time-Critical
Demob Date:	5/25/2007	NPL Status:	NPL
Completion Date:	5/25/2007	Incident Category:	Removal Action
CERCLIS ID #:	MSD004006995	Contract #	68-S4-02-06
RCRIS ID #:			

Site Description

The American Creosote site is an NPL site currently in the feasibility study phase of RI/FS stage. Following the emergency response in August of 2005, the On-Scene Coordinator noted that the removal program has the authority to respond to the presence of creosote waste on the Site. The remedial program enlisted the support of the ERRB in order to address the ongoing threat to which they are unable to respond.

Please see Initial Pollution Report for additional information.

Current Activities

The PVC sheet pile wall was completed on May 2. Since the last polrep, activities were focused on site maintenance and restoration. The location of the wall has been tracked by GPS and a map has been generated for future reference.

The total wall length measures approximately 870 linear feet. Please see the third attachment in the documents section on the Profile webpage entitled Site Detail Map for a map of the placement of the wall. Additional photographs can be viewed in the Images Section.

Upon completion, the wall was cut down to grade. A copper wire was placed on top of the wall so that it can be located in the field with a metal detector. The wall was then covered with fill material and seeded. Straw was placed on top of the fill material in order to deter erosion from taking place.

Planned Removal Actions

No future ERRB activities are anticipated at the Site.

Next Steps

The Remedial program will continue to investigate the Site. The program is in the process of determining the most suitable and cost effective remedial design. The Record of Decision is anticipated to be published in September 2007. Pending funding, the final remedy will commence subsequent to the decision.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,250,000.00	\$900,000.00	\$350,000.00	28.00%
USCG - GST	\$50,000.00	\$7,231.00	\$42,769.00	85.54%
START	\$100,000.00	\$88,500.00	\$11,500.00	11.50%

Intramural Costs				
Total Site Costs	\$1,400,000.00	\$995,731.00	\$404,269.00	28.88%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/AmericanCreosote

POLREP #10 Last Updated 7/25/2007