

**United States Environmental Protection Agency
Region III
POLLUTION REPORT**

Date: Monday, May 12, 2008

From: Jack Downie

To: Daniel Taylor, EPA
Mariruth Hoffman, PA DEP

RRC RRC, EPA
Bryan Werner, PA DEP BRP

Subject: Removal Action
Remacor, Inc.
P.O. Box 366, West Pittsburg, PA
Latitude: 40.9349711
Longitude: -80.3686583

POLREP No.:	139	Site #:	G3GM
Reporting Period:	5/10-5/12/08	D.O. #:	03-04-015
Start Date:	9/15/2006	Response Authority:	CERCLA
Mob Date:	9/15/2006	Response Type:	Emergency
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	PAD074965096	Contract #	
RCRIS ID #:			

Site Description

EPA is continuing emergency removal actions at this site during the repackaging, transportation, and removal of flammable magnesium materials. Magnesium generators, who previously supplied Remacor with recyclable magnesium and magnesium alloys, are removing their materials from the site. SPX Contech has been on site and identified the remainder of its material and will be preparing drums to be shipped off site. Intermet is re-working pallets and drums and plans to resume shipping material in the near future. Product Technology is making plans to ship its material off site.

EPA's ERRS is profiling material in Building #9 for waste disposal and moving orphaned drums to a central location. PADEP is providing technical and oversight support at the site. EPA START contractor TechLaw is providing technical and administrative support to the EPA. EPA and PADEP officials continue to control access to the site in addition to coordinating the activities of the various generators.

Current Activities

Personnel On-Scene:

05/10/08 START-2, MHF-3, ERRS-7, Security-1 (24 hr)

05/12/08 EPA-2, START-2, MHF-3, ERRS-7, Other-2, Security-1 (24 hr)

Weather:

05/10/08 Low of 46° F, high of 65° F. Partly Cloudy, 0.00inches of precipitation, wind NNW 4-8 mph.

05/12/08 Low of 44° F, high of 48° F. Overcast, 0.00 inches of precipitation, E 5-12 mph.

05/10/08

START attended the morning safety meeting held by MHF who is contracting for Intermet, SPX Contech, and Product Technology. MHF continues to change lids and pallets on Intermet material. To date MHF has staged 264 drums belonging to Intermet in Building #7.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities, areas of concern / safety issues associated with the day's activities. ERRS continued to clean and organize drums in Building #9. ERRS has separated material to be mixed in the reaction pit and moved material that will be placed into new drums. ERRS also did its weekly maintenance on all equipment.

START assisted as needed and conducted written/photographic documentation. START demobilized.

05/12/08

START attended the morning safety meeting held by MHF who is contracting for Intermet, SPX Contech,

and Product Technology. MHF has 3 truckloads of material staged in Building #7 ready for transport off site. MHF has made arrangements for 1 truck to be on site 5/13/08 to take a load of Internet material. MHF will also be receiving over-packs for Internet drums.

EPA OSC Jack Downie mobilized to site for oversight of activities. OSC Downie demobilized.

Emergency and Rapid Response Services (ERRS) contractor Guardian Environmental, Inc held its morning safety meeting and discussed the days planned activities, areas of concern / safety issues associated with the day's activities. ERRS decanted water from orphaned weathered drums. The dried material was placed in new drums with vented lids. ERRS has been checking the pH on drums containing water before they handle the material.

START mobilized to site, assisted the EPA as needed and conducted written/photographic documentation.

Next Steps

SPX Contech has plans to ship the remainder of its material the week of 5/12/08.

Internet plans to ship a load of its material on 5/13/08.

ERRS plans to begin shipping the 250-ton waste piles (estimated total weight 3,500 tons) off site the week of 5/19/08.

EPA will continue to coordinate with magnesium waste generators for the safe and appropriate removal of their material from the site. EPA will continue to coordinate with all local, state, and federal agencies.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup TDD -1	\$575,000.00	\$491,435.00	\$83,565.00	14.53%
ERRS - Cleaup TDD -2	\$2,275,000.00	\$1,643,245.00	\$631,755.00	27.77%
RST/START	\$482,980.00	\$281,829.00	\$201,151.00	41.65%
Intramural Costs				
Total Site Costs	\$3,332,980.00	\$2,416,509.00	\$916,471.00	27.50%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/remacor

POLREP #139 Last Updated 5/16/2008