

**United States Environmental Protection Agency  
Region IV  
POLLUTION REPORT**

**Date:** Monday, June 9, 2008

**From:** Leonardo Ceron

**Subject:** Removal Action: Excavation Activities Continues

Lincoln Metals

248 Foundry Road, Lincoln, AL

Latitude: 33.6150000

Longitude: -86.1111000

<b>POLREP No.:</b>	4	<b>Site #:</b>	A4PW
<b>Reporting Period:</b>	06/02/08 - 06/07/08	<b>D.O. #:</b>	
<b>Start Date:</b>	5/5/2008	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	5/12/2008	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>	ALR000031880	<b>Contract #</b>	
<b>RCRIS ID #:</b>			

**Site Description**

Please refer to POLREP #1 for site description and previous actions taken.

**Current Activities**

Removal activities for this reporting period include:

The Emergency Response and Removal Services (ERRS) contractor continues site removal activities including:

- Excavation and backfilling of grids 01-9a, located on the northwestern end of the Site;
- Stockpiling and treatment of excavated soils;
- 100% Recycling of collected metals from the former foundry;
- Transportation and disposal of 90% of the construction material from the demolition of the old foundry building;
- All transformers, capacitors, and chemicals securely packaged and stored on Site are awaiting profiling and disposal.

The Superfund Technical Assessment and Removal Team (START) contractor continued removal activities including:

- Technical support;
- Implementation of site-specific HASP;
- Air and water monitoring to measure migration of contaminants of concern, off Site during the removal process;
- Completion of soil sampling for RCRA metals from one residential property and a road leading to the former foundry;
- Confirmatory screening and sampling of excavation activities;
- and site documentation.

**Planned Removal Actions**

The planned removal actions for the next reporting period include:

- Transportation and disposal of treated soil stockpiles will begin.

**Next Steps**

The next steps anticipated during the removal process include:

- Excavation and backfilling of a residential property located to the western end of the Site;
- Excavation of grids 53-68, along the western end of the Site;

**Key Issues**

- There have been no media inquiries during this reporting period.

[response.epa.gov/Lincolnmets](https://response.epa.gov/Lincolnmets)