

**United States Environmental Protection Agency  
Region IV  
POLLUTION REPORT**

**Date:** Monday, June 9, 2008

**From:** Leonardo Ceron

**To:** James Webster, ERRB

**Subject:** Removal Action: Excavation Activities Continues  
Lincoln Metals  
248 Foundry Road, Lincoln, AL  
Latitude: 33.6150000  
Longitude: -86.1111000

<b>POLREP No.:</b>	4	<b>Site #:</b>	A4PW
<b>Reporting Period:</b>	06/02/08 - 06/07/08	<b>D.O. #:</b>	
<b>Start Date:</b>	5/5/2008	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	5/12/2008	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>	ALR000031880	<b>Contract #</b>	
<b>RCRIS ID #:</b>			

**Site Description**

Please refer to POLREP #1 for site description and previous actions taken.

**Current Activities**

Removal activities for this reporting period include:

The Emergency Response and Removal Services (ERRS) contractor continues site removal activities including:

- Excavation and backfilling of grids 01-9a, located on the northwestern end of the Site;
- Stockpiling and treatment of excavated soils;
- 100% Recycling of collected metals from the former foundry;
- Transportation and disposal of 90% of the construction material from the demolition of the old foundry building;
- All transformers, capacitors, and chemicals securely packaged and stored on Site are awaiting profiling and disposal.

The Superfund Technical Assessment and Removal Team (START) contractor continued removal activities including:

- Technical support;
- Implementation of site-specific HASP;
- Air and water monitoring to measure migration of contaminants of concern, off Site during the removal process;
- Completion of soil sampling for RCRA metals from one residential property and a road leading to the former foundry;
- Confirmatory screening and sampling of excavation activities;
- and site documentation.

**Planned Removal Actions**

The planned removal actions for the next reporting period include:

- Transportation and disposal of treated soil stockpiles will begin.

**Next Steps**

The next steps anticipated during the removal process include:

- Excavation and backfilling of a residential property located to the western end of the Site;
- Excavation of grids 53-68, along the western end of the Site;

**Key Issues**

- There have been no media inquiries during this reporting period.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$2,500,000.00	\$1,105,727.00	\$1,394,273.00	55.77%
RST/START	\$312,000.00	\$96,401.00	\$215,599.00	69.10%
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	<b>\$2,812,000.00</b>	<b>\$1,202,128.00</b>	<b>\$1,609,872.00</b>	<b>57.25%</b>

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/Lincolnmets](http://response.epa.gov/Lincolnmets)

POLREP #4 Last Updated 7/1/2008