

**United States Environmental Protection Agency  
Region IV  
POLLUTION REPORT**

**Date:** Wednesday, July 30, 2008

**From:** Leonardo Ceron

**To:** James Webster, ERRB

**Subject:** Site Demobilization  
Lincoln Metals  
248 Foundry Road, Lincoln, AL  
Latitude: 33.6150000  
Longitude: -86.1111000

<b>POLREP No.:</b>	7	<b>Site #:</b>	A4PW
<b>Reporting Period:</b>		<b>D.O. #:</b>	
<b>Start Date:</b>	5/5/2008	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	5/12/2008	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>	8/1/2008	<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>	ALR000031880	<b>Contract #</b>	
<b>RCRIS ID #:</b>			

**Site Description**

See Polrep #1

**Current Activities**

Removal activities for this reporting period include:

- The ERRS contractor has completed 100% of Site removal activities including:
- Segregation, excavation, treatment and disposal of existing soil, debris, and chemicals on Site;
- 11,576 cubic yards of soils have been treated; 100,000 tons of material has been recycled; and 1,700 tons of debris have been shipped off-Site for disposal;
- Site fencing will be completed;
- All ERRS and START contractors are demobilized from Site.

**Planned Removal Actions**

- None

**Next Steps**

• Future actions include: installation of a play ground equipment, damaged during the removal process. The playground equipment damaged during the removal process included six individual pieces were replace by a multi-component system which was determined to be of equivalent value. The City of Lincoln has paid for installation of the equipment. Installation is expected to occur by a late August.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$2,500,000.00	\$1,039,766.00	\$1,460,234.00	58.41%
RST/START	\$312,000.00	\$145,234.00	\$166,766.00	53.45%
<b>Intramural Costs</b>				

<b>Total Site Costs</b>	\$2,812,000.00	\$1,185,000.00	\$1,627,000.00	57.86%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/Lincolnmets](http://response.epa.gov/Lincolnmets)

POLREP #7 Last Updated 2/25/2009