

United States Environmental Protection Agency
Region V
POLLUTION REPORT

Date: Friday, August 29, 2008

From: James Augustyn

To: Jason El-Zein, USEPA	David Chung, OSWER
Kevin Clouse, Ohio EPA	Rick Karl, USEPA
Carol Ropski, ERB, ESS	Mike Chezick, DOI
Mark Durno, USEPA	James Morris, USEPA
Paul Ruesch, USEPA	Kurt Princic, OEPA
Lynn Sowers, OEPA	Scott Heidenreich, OEPA

Subject: Ongoing contractor activities in compliance with the U.S. EPA AOC.

Countywide Landfill
3619 Gracemont Street SE, East Sparta, OH
Latitude: 40.6717000
Longitude: -81.4314000

POLREP No.: 2	Site #: B5FC
Reporting Period: 8/9/2008 - 8/29/2008	D.O. #:
Start Date: 7/8/2008	Response Authority: CERCLA
Mob Date: 7/8/2008	Response Type: Time-Critical
Demob Date:	NPL Status: Non NPL
Completion Date:	Incident Category: Removal Action
CERCLIS ID #: OHD000510155	Contract #
RCRIS ID #:	

Site Description

The Countywide Landfill Site is located at 3619 Gracemont Street SE, East Sparta, Stark County, Ohio, 44626. For a more complete description of the site history and U.S. EPA enforcement, refer to POLREP #1.

Current Activities

From August 9, 2008, through August 14, 2008, Republic contractors continued to install the subsurface landfill gas and leachate collection PVC piping in the west slope of Area N. Progress on this task was halted mid-day on August 14, 2008, through August 16, 2008, due to rainfall. Pipe installation on the west slope of Area N was resumed on August 18, 2008. As of August 22, 2008, Republic contractors have completed the installation of the proposed subsurface landfill gas and leachate collection systems and the sub-cap collectors in Area N, excluding the western toe drain. The installation of FML on the east slope of Area N was begun on August 23, 2008.

On August 25, 2008, Republic contractors began excavating for the installation of the subsurface landfill gas and leachate collection PVC piping in the west slope of Area W (6 acres of Cells 5C and 5D). Excavation in Area W and FML installation in Area N continued until mid-morning on August 27, 2008, when contractor progress was temporarily halted due to persistent rain. As of August 28, 2008, the excavation work in Area W was anticipated to resume on September 2, 2008.

As of August 29, 2008, Republic contractors have installed a total of 19,796 linear feet of sub-cap landfill gas and leachate collectors and removed 34 acres of ground cover in Areas D, N and W. Additionally, Republic contractors have installed 15.5 acres of FML in Areas D and N to-date as part of the settlement agreement.

Next Steps

Area D:

FML has been installed on approximately 95% of Area D. Liner crews will work to complete the remainder of the liner installation and detailing work.

Area N:

Liner crews will continue to install FML on the western slope of Area N. Pipe crews will continue to

prepare the toe drain on the western perimeter of Area N.

Area W:

Installation of sub-cap landfill gas and leachate collection systems is anticipated to resume on September 2, 2008.

Area E:

Excavation work for the installation of sub-cap landfill gas and leachate collection systems is scheduled to begin in Area E following the completion of this task in Area W.

Key Issues

In POLREP #1 a total of 19 fire break monitoring point (FBMP) thermocouple installation locations were reported. The final thermocouple installed, FBMP-19, was voluntarily added by Republic contractors to the original 18 FBMP locations proposed in the approved work plan. Since the distribution of POLREP #1, Republic contractors elected to abandon FBMP-19 due to persistent but small-quantity leachate outbreaks from the thermocouple conduit. The thermocouple has been removed from FBMP-19 and the boring was grouted to the surface and capped.

On August 25, 2008, START noted a distinct leachate odor ranging up to approximately 0.5 miles west and downwind of the landfill that coincided with an increase in the number of public complaints of nuisance odors near the landfill. START noted that the probable source of the odor on August 25, 2008, was the excavation and removal of leachate liquid and leachate-saturated soil from the western toe drain at the northwest corner of Area N by Republic contractors. Preliminary on-site air monitoring results collected August 25, 2008, did not reveal a significant increase in concentrations of VOCs downwind of the excavation activities. U.S. EPA has encouraged Republic contractors to expedite the excavation of the toe drain along the western portion of the site and reduce the amount of time that excavations remain open. U.S. EPA will address the recent public complaints in an e-mail distribution to the concerned parties.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
RST/START	\$43,000.00	\$33,777.07	\$9,222.93	21.45%
Intramural Costs				
Total Site Costs	\$43,000.00	\$33,777.07	\$9,222.93	21.45%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/countywide

POLREP #2 Last Updated 9/3/2008