



November 30, 2015

Ms. Shelly Lam, LPG  
On-Scene Coordinator  
U.S. Environmental Protection Agency, Region 5  
Emergency Response Branch #1  
2525 North Shadeland Avenue, Suite 100  
Indianapolis, IN 46219

**RE: Monthly Progress Report-Revised  
October 29, 2015 to November 30, 2015  
Kokomo Dump Site  
U.S. EPA Site Spill ID #C564  
1130 South Dixon Road  
Kokomo, Howard County, Indiana 46901  
SESCO Project #4108**

Dear Ms. Lam:

This monthly progress report has been prepared by SESCO Group, Inc. (SESCO) on behalf of the City of Kokomo, Indiana (City) for the above-referenced facility (hereafter referred to as "Site"). The progress reporting provided herein has been prepared in compliance with Section VIII, Item 21 (a) of the Administrative Order (Order), effective August 5, 2013.

1. Progress Made This Reporting Period

A data validation report was submitted to SESCO on November 16, 2015, which included validation of laboratory analytical results from the excavation work on August 31, 2015 - September 3, 2015. The report will be included in the Final Report for the Site.

SESCO and Environmental Restoration mobilized to the Site on November 16, 2015, to begin removal and disposal of soil and wastes that were excavated on August 31, 2015 – September 3, 2015. A total of 117.54 tons of hazardous waste was removed, transported to, and accepted for treatment at Michigan Disposal Waste Treatment Plant, Belleville, MI on November 16, 2015. Following treatment, the waste will be disposed at Wayne Disposal, Inc., Belleville, MI. Both facilities are operated by US Ecology. An additional approximate four (4) tons of non-hazardous soil were removed from Excavation #1 and an additional approximate 13 tons of non-hazardous soil were removed from Excavation #3. A total of 1,098.43 tons of non-hazardous waste were removed, transported to, and disposed at Oak Ridge RDF Landfill in Logansport, IN between November 16-19, 2015. A copy of the waste manifests will be included in the Final Report.

---

**SESCO Group**

1426 West 29<sup>th</sup> Street • Indianapolis, IN 46208  
317-347-9590 • 888-872-1307 • 317-347-9591 F • [www.sescogroup.com](http://www.sescogroup.com)

2. Difficulties Encountered and Corrective Actions Taken.

There have not been any difficulties encountered and no corrective action measures have been necessary during the reporting period.


3. Anticipated Activities

- a. Continue to provide oversight and documentation support to the On-Scene Coordinator (OSC).
- b. Prepare a monthly progress report.
- c. SESCO will submit a Final Report to the U.S. EPA within 60 days following the completion of the data validation of the confirmation soil samples collected on November 16-17, 2015.

4. <u>Deliverables</u>	<u>Date Due</u>	<u>Date Delivered</u>
• November Progress Report	11/30/15	11/25/15
• November Progress Report-Revised	11/30/15	11/30/15

If you have any questions or require additional information, please contact Brad Adams of SESCO at (317) 347-9590, extension 31.

Sincerely,  
**SESCO Group**



Bradley W. Adams, CHMM #13162  
Project Manager



Brent A. Graves, LPG #1832  
Chief Operating Officer

CC: Mr. David L. Guevara, Ph.D., Taft Stettinius & Hollister LLP