

POLREP 226 and Final
Standard Chlorine of Delaware Site
(aka Metachem Site)
745 Governor Lea Road
New Castle, DE 19720

Lat.: 39.59886 N, Lon.: 75.64226 W

ATTN:EPA III RRC

cc: DNREC - Crofts

I. SITUATION (As of February 2, 2007):

A. Estimated Costs (As of February 2, 2007):

	<u>ESTIMATED COSTS</u>	<u>CEILING</u>
START (old contract)	\$1,785,982	\$2,019,796
START (new contract)	\$258,303	\$295,875
ERRS:		
Earth Tech (old contract)	\$16,208,221	\$16,236,732
Earth Tech (new contract, through August 25, 2006)	\$1,358,339	\$1,550,000
Guardian (old contract)	\$663,140	\$695,000
Guardian (new contract)	\$1,819,187	\$1,850,000
Guardian (contract 3)	\$5,858,275	\$5,996,217
IT	\$24,447	\$52,000
REAC (as of 3/5/04)	\$607,090	\$875,000
USCG (as of 12/23/04)	\$828,018	\$879,090
Small Services Contract	\$23,887	\$64,691
Subtotal	\$29,434,889	\$30,576,741
Unallocated Funds		\$2,434,199
TOTAL	\$29,434,889	\$32,948,600

*EPA arranged for a zone crossover with Region 2 to keep Earth Tech on site past June 2005 to continue transportation of mixed trichlorobenzenes.

- B. The OSC will post this Final POLREP to the OSC website (<http://www.epaosc.net>).

II. ACTIONS

- A. Pioneer continues demolition operations and removing process equipment from the plant.
- B. All removal activities at the site have been completed; EPA Removal branch and their contractors have demobilized the site.
- C. All remaining ISO containers have been consumed by the distilling facility; 6 ISO containers remain to be cleaned.

III. FUTURE ACTIVITIES

- A. The OSC will monitor demolition/dismantlement operations and assist with the coordination efforts with EPA's Remedial and DNREC activities.

Doug Fox, On-Scene Coordinator
EPA Region III
Philadelphia, PA