

# CLEAN SITES



Environmental Services, Inc.

April 15, 2007

Mr. David Turner  
Remedial Project Manager  
U.S. Environmental Protection Agency  
Region III (3HS22)  
1650 Arch Street  
Philadelphia, Pennsylvania 19103-2029

Subject: **April 1 - April 15, 2007 Progress Report  
UGI Columbia Gas Plant Superfund Site  
Columbia, Pennsylvania**

Dear Mr. Turner:

On behalf of PPL Electric Utilities Corporation (PPL-EU) and UGI Utilities, Inc., please find attached the April 1 - April 15, 2007 Progress Report for the UGI Columbia Gas Plant Superfund Site in Columbia, Pennsylvania.

Should you have any questions regarding this report, please call me at (703) 519-2142.

Very truly yours,

Scott R. Miller, P.E.  
Project Manager

Attachment

cc: Elise Juers, PADEP  
J C. Rondeau, UGI Utilities, Inc.  
Craig Shamory, PPL Services Corp.

**APRIL 1 - APRIL 15, 2007 PROGRESS REPORT  
UGI COLUMBIA GAS PLANT SUPERFUND SITE  
COLUMBIA, PENNSYLVANIA**

**Actions Taken During April 1 - April 15, 2007**

- On April 2, 2007, Advanced GeoServices, Corp. (AGC) issued the meeting minutes from our March 28, 2007 meeting with PENNDOT regarding their comments on our Highway Occupancy Permit (HOP) Application (appendix to the Response Action Plan [RAP]). We received two minor revisions to the meeting minutes from PENNDOT on April 4, 2007.
- Pursuant to the approved meeting minutes, AGC began revising the RAP.
- On April 4, 2007, we received indication from EPA that Headquarters had approved our TI waiver demonstration.
- Enviroscan, Inc. (Enviroscan) and GEI Consultants, Inc. (GEI) conducted the borehole geophysics at boring LTMW-2 on April 2, 2007. We forwarded the results and recommendations for packer testing specific intervals to EPA on April 9, 2007. The final intervals were agreed upon and packer testing was conducted on April 11 and April 12, 2007. The groundwater samples were delivered to Analytical Laboratory Services, Inc. in Harrisburg, Pennsylvania.
- Penn Environmental and Remediation, Inc. (Penn E&R) conducted the asbestos abatement during the week of April 2, 2007. UGI Utilities, Inc. disconnected the gas line and Penn E&R installed the silt fence and began demolishing the buildings during the week of April 9, 2007. Both the asbestos and building debris is being disposed of at Frey Farm Landfill in Conestoga, Pennsylvania.
- On April 9, 2007, we received a letter from PADEP approving the post construction stormwater plans.

**Sampling Results/Data Submitted During April 1 - April 15, 2007**

- There were no sampling results or data submitted during this period.

**Deliverables Submitted During April 1 - April 15, 2007**

- There were no deliverables submitted during this period.

### **Activities Planned for April 16 - April 30, 2007**

- AGC will finish revising the RAP and we will submit it to the various regulatory agencies for their approval during the week of April 16, 2007.
- Penn E&R will finish demolishing the buildings and dispose of the remaining building debris during the week of April 16, 2007.
- Upon evaluating the analytical results for the LTMW-2 groundwater samples, the final well construction details will be determined in consultation with EPA. Eichelbergers, Inc. and GEI are tentatively scheduled to install well LTMW-2 and drill the boreholes for LTMW-3 and LTMW-4 during the week of April 16, 2007.
- Enviroscan and GEI are tentatively scheduled to conduct the borehole geophysics at borings LTMW-3 and LTMW-4 during the week of April 23, 2007.