

## Operational Period # 16

- Began conducting abatement activities on ACM pipe and tanks in DU03.
- Continued cleaning secondary containment in DU03.
- Continued pump out of secondary containment and began treating impacted water.
- Preparations for ACM abatement in DU03 were conducted and nearly complete. T-1 and T-7 abatement complete. Insulation on T-7 was identified as fiberglass and will be disposed of as RCRA Subtitle D waste.
- Piping (including fiberglass and ACM wrapped) and other impediments to tank demolition are mostly removed from Zone 3.
- LRAPA visited on 11/21/24 at 1300 to conduct an inspection of abatement activities.
- Water treatment system expanded to include an additional 64,000-gallons of holding capacity on pre-treatment side of system. Holding capacity of secondary containment is estimated at 27,000-gallons for an estimated total of 91,000-gallons of total pre-treatment holding capacity.
- T-10 removed from DU02 and T-38 removed from Zone 3; both were placed in scrap/tank storage building.