

CLEAN SITES



Environmental Services, Inc.

June 5, 2007

Mr. David Turner
Remedial Project Manager
U.S. Environmental Protection Agency
Region III (3HS22)
1650 Arch Street
Philadelphia, Pennsylvania 19103-2029

Subject: **May 16 – May 31, 2007 Progress Report
UGI Columbia Gas Plant Superfund Site
Columbia, Pennsylvania**

Dear Mr. Turner:

On behalf of PPL Electric Utilities Corporation (PPL-EU) and UGI Utilities, Inc., please find attached the May 16 – May 31, 2007 Progress Report for the UGI Columbia Gas Plant Superfund Site in Columbia, Pennsylvania.

Should you have any questions regarding this report, please call me at (703) 519-2142.

Very truly yours,

Scott R. Miller, P.E.
Project Manager

Attachment

cc: Elise Juers, PADEP
J C. Rondeau, UGI Utilities, Inc.
Craig Shamory, PPL Services Corp.



**MAY 16 – MAY 31, 2007 PROGRESS REPORT
UGI COLUMBIA GAS PLANT SUPERFUND SITE
COLUMBIA, PENNSYLVANIA**

Actions Taken During May 16 – May 31, 2007

- Penn Environmental and Remediation, Inc.'s (Penn E&R's) surveyor conducted the initial Site survey during the week of May 21, 2007. Penn E&R also began ordering certain materials needed for the project.
- A hard-copy of the previously approved Soil Remedy Engineering Analysis Report was submitted to EPA on May 21, 2007.
- PennDot issued our second/final Highway Occupancy Permit (HOP) on May 24, 2007.
- The Final Response Action Plan (RAP) was submitted to EPA on May 24, 2007. The RAP was approved by EPA on May 30, 2007.
- A schedule for implementing the RAP was submitted to EPA on May 23, 2007.
- GEI Consultants, Inc. (GEI) installed dedicated bladder pumps in the new monitoring wells and sampled them during the week of May 28, 2007.

Sampling Results/Data Submitted During May 16 – May 31, 2007

- There were no sampling results or data submitted during this period.

Deliverables Submitted During May 16 – May 31, 2007

- A hard-copy of the previously approved Soil Remedy Engineering Analysis Report was submitted to EPA on May 21, 2007.
- The Final Response Action Plan was submitted to EPA on May 24, 2007.

Activities Planned for June 1 – June 15, 2007

- Penn E&R's construction trailer will be delivered and set-up during the week of June 4, 2007.
- During the week of June 11, 2007, Penn E&R will repair the construction entrance and silt fence, strip the vegetation, and begin installing the various drainage structures.
- GEI will begin making arrangements for disposing of the water and cuttings that were generated while installing the new monitoring wells.