

**Weekly Work Summary**

Site Name: Gulf States Removal  
 Location: Gadsden, Alabama  
 TDD No: TNA-05-001-0035  
 Phase: 1098

Date/Period: 9/07/08-9/13/08  
 Client: EPA START REGION IV  
 START PM: Dustin Morin

**9/7 thru 9/13/2008- Weekly activities:** CMC START USCG continued removal operations at the Gulf States Steel coke plant/battery & solidification ops at lagoon 1. Specifically CMC personnel continued with demolition and removal of remaining coke battery conveyor structures; smaller shears continued cut/preparation and loading of steel for recycle via Progress Rail Services.  
 CMC completed stabilization of oil contaminated sediments in L1, continued dump truck transport and placement of slag for fill over stabilized material, Sheepsfoot compacting fill slag to minimize void spaces  
 Bulldozer continues grading fill material and spread and grade of for cap.  
 Long reach removing rip rap and oily sediments from S and E ditches of lagoon, will reline with coke oven brick.  
 START personnel continued oversight and documentation of Coke plant removal and disposal operations and lagoon 1 solidification and stabilization closure. START and USCG continued monitoring live load, and roll-off boxes on/off Site for Progress Rail Services Inc..

**Anticipated Tasks:** Continue fill, grade & closure of L-1. Continue demo of remaining coke plant/battery structures  
 CMC will also continue T&D of on- site debris ,& waste associated with removal at coke plant & continue shearing and processing metals.  
 START will continue oversight and documentation of removal activities, air monitoring, and sampling as needed.  
**Key Issues:** Dust, overhead hazards, falling objects during demolition operations, slips around lagoon areas  
 Heat stress, thunderstorms.

**Personnel**

Name	Classification	Comment
Dustin Morin	PM	Project Management

START PM Signature: \_\_\_\_\_

EPA OSC/TM Signature: \_\_\_\_\_