

**Weekly Work Summary**

Site Name: Gulf States Removal  
 Location: Gadsden, Alabama  
 TDD No: TNA-05-001-0035  
 Phase: 1098

Date/Period: 10/12/08-10/18/08  
 Client: EPA START REGION IV  
 START PM: Dustin Morin

<b>10/12 thru 10/18/2008- Weekly activities:</b> CMC START continued removal operations at the Gulf States Steel coke plant/battery & solidification ops at lagoon 1. Specifically CMC personnel completed demolition and removal of remaining central battery structures; and continued cut/preparation and loading of metals for recycle via Progress Rail Services.
CMC continued bulldozer grading, capping, and topsoil placement for closure of L1.
Northern quads of L1 approx 100% filled, 90% capped, 40%topsoiled; SW quad 100% capped and topsoiled SE quad 100% capped and topsoiled.
CMC also continued oil skim and recovery of surface oil on L3 and south and east perimeter ditches of L1.
START personnel continued oversight and documentation of Coke plant removal and disposal operations and lagoon 1 Closure operations. START continued monitoring live load, and roll-off boxes on/off Site for Progress Rail Services Inc..
<b>Anticipated Tasks:</b> Continue cap & closure of L-1. CMC will also continue T&D of on- site debris ,& waste associated with removal at coke plant & continue shearing and processing metals.
START will continue oversight and documentation of removal activities, air monitoring, and sampling as needed.
<b>Key Issues:</b> Dust, overhead hazards, falling objects during demolition operations, slips around lagoon areas
Cold stress.

**Personnel**

Name	Classification	Comment
Dustin Morin	PM	Project Management

START PM Signature: 

EPA OSC/TM Signature: 