

Weekly Work Summary

Site Name: Gulf States Removal
 Location: Gadsden, Alabama
 TDD No: TNA-05-001-0035
 Phase: 1098

Date/Period: 10/19/08-10/25/08
 Client: EPA START REGION IV
 START PM: Dustin Morin

10/19 thru 10/25/2008- Weekly activities: CMC START continued removal operations at the Gulf States Steel coke plant/battery & solidification ops at lagoon 1. Specifically CMC personnel continued cut/preparation and loading of metals for recycle via Progress Rail Services. Continue decon equipment for site completion and demobe.

CMC completed bulldozer grading, capping, and topsoil placement for closure of Lagoon 1.

Began application of grass seed and straw remediation for completion of lagoon.

Continued lining perimeter ditches of lagoon with oven brick from coke plant.

CMC also continued oil skim and recovery of surface oil on L3 and south and east perimeter ditches of L1.

START personnel continued oversight and documentation of Coke plant removal and disposal operations and lagoon 1

Closure operations. START continued monitoring live load, and roll-off boxes on/off Site

for Progress Rail Services Inc..

Anticipated Tasks: Complete seed and straw application for closure of L-1. CMC will also continue T&D of on-site debris, & waste associated with removal at coke plant & continue shearing and processing metals.

START will continue oversight and documentation of removal activities, air monitoring, and sampling as needed.

Key Issues: Dust, overhead hazards, falling objects during demolition operations, slips around lagoon areas

Cold stress.

Personnel

Name	Classification	Comment
Dustin Morin	PM	Project Management

START PM Signature: _____

EPA OSC/TM Signature: _____