

**United States Environmental Protection Agency
Region IV
POLLUTION REPORT**

Date: Thursday, May 14, 2009

From: Richard Jardine

To: Matt Taylor, EPA R4

Subject: Second and Final
Richard Road Abandoned Drums
1307 Richard Road, Decatur, GA
Latitude: 33.7553500
Longitude: -84.2457700

POLREP No.:	2	Site #:	A4XY
Reporting Period:	01FEB09 to 25FEB09	D.O. #:	0704-F4-0034
Start Date:	1/30/2009	Response Authority:	CERCLA
Mob Date:	1/30/2009	Response Type:	Emergency
Demob Date:	1/31/2009	NPL Status:	Non NPL
Completion Date:	2/25/2009	Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:			

Site Description

Five abandoned drums were found leaking in a residential neighborhood in Decatur, GA. The Decatur Fire-HAZMAT righted the drums, applied absorbent materials to the spilled substances on the driveway, and wrapped the drums under a tarp. GA EPD contacted EPA to conduct a removal action.

Current Activities

On 31JAN09 ERRS contractor Environmental Restoration (ER) mobilized to the site to overpack the drums and transport them to a safe off-site location. OSC Jardine conducted continuous air monitoring throughout the overpack and loadout process. No deflections were observed on the monitoring equipment. ER swept up the absorbent materials that were deployed by the Fire Department HAZMAT Team during the previous operating period. Prior to demobilizing all equipment, ER gathered all of the miscellaneous debris (e.g. tarp, caution tape), conducted a dry decon of all PPE and bagged this minimally affected debris.

OSC Jardine convoyed with ER to their warehouse in Morrow, GA where the drums were staged pending appropriate disposal. While safely staged at the warehouse, ER collected appropriate confirmation samples for hazard characterization. On 25FEB09 the drums were collected by a carrier and taken to the PSC recovery facility, an Off-Site Approved facility, located on Medco road in Birmingham, AL.

Planned Removal Actions

There is no more anticipated activity for this response.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$25,000.00	\$8,000.00	\$17,000.00	68.00%
RST/START	\$4,000.00	\$2,000.00	\$2,000.00	50.00%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$2,000.00	\$500.00	\$1,500.00	75.00%
Total Site Costs				
	\$31,000.00	\$10,500.00	\$20,500.00	66.13%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any

contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/RichardRoadDrums

POLREP #2 Last Updated 9/4/2012