

**United States Environmental Protection Agency  
Region VI  
POLLUTION REPORT**

**Date:** Tuesday, July 7, 2009

**From:** Adam Adams

**To:** Peter Ricca, LDEQ

Debbie Dietrich, EPA

**Subject:** Continuation of LDEQ Removal Action  
Kriger Battery  
7179 Adams Lane, Greenwood, LA  
Latitude: 32.4374800  
Longitude: -93.9434900

<b>POLREP No.:</b> 12	<b>Site #:</b> 06TH
<b>Reporting Period:</b> 06/28/2009 - 07/04/2009	<b>D.O. #:</b>
<b>Start Date:</b> 4/14/2009	<b>Response Authority:</b> CERCLA
<b>Mob Date:</b> 4/13/2009	<b>Response Type:</b> Time-Critical
<b>Demob Date:</b>	<b>NPL Status:</b> Non NPL
<b>Completion Date:</b>	<b>Incident Category:</b> Removal Action
<b>CERCLIS ID #:</b> LA0000605270	<b>Contract #:</b> EP-W-06-042
<b>RCRIS ID #:</b>	

**Site Description**

The Kriger Battery removal site is located in Greenwood, Caddo Parish, Louisiana on commercial/industrial zoned property. The site is a former battery reclamation facility that operated between 1972 and 1982 and consisted of a processing building, acid neutralization pit, and hammer mill area. Historical sampling conducted by the Louisiana Department of Environmental Quality (LDEQ) shows on-site lead concentrations as high as 112,660 mg/kg. Elevated lead concentrations have been located off-site on adjoining properties and drainage paths.

**Current Activities**

EPA Removal: No EPA activities during the reporting period.

LDEQ Removal: LDEQ sponsored removal actions were continued. Excavations were focused on the area of the former impoundment on the site's western portion, and a cavity of battery waste on the site's eastern portion. These excavations extended to depths of 72-108 inches below the original ground surface. To date, approximately 776.20 cubic yards of LDEQ soil have been excavated. Excavated soil was stockpiled on the site's western portion. The area of the former impoundment was partially backfilled, and the site was prepared for the Independence Day break, including securing and covering all stockpiles, and staging and storing all equipment on site.

**Planned Removal Actions**

LDEQ Removal: Continue excavation of LDEQ sponsored grids on the eastern and western portions of the site. Continue treatment of excavated soil. Stage all treated soil in preparation for T&D operation.

**Next Steps**

Complete LDEQ removal action and restore site.

**Estimated Costs \***

	<b>Budgeted</b>	<b>Total To Date</b>	<b>Remaining</b>	<b>% Remaining</b>
<b>Extramural Costs</b>				
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	\$0.00	\$0.00	\$0.00	0.00%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any

contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/kriger\\_battery](http://response.epa.gov/kriger_battery)

POLREP #12 Last Updated 8/18/2009