## United States Environmental Protection Agency Region I POLLUTION REPORT

Date: Wednesday, September 2, 2009

From: Mike Barry, OSC

**Subject:** Final POLREP

Aranco Tanker Rollover

Rt 95 North Bound, Newburyport, MA

Latitude: 42.8275000 Longitude: -70.9158000

POLREP No.: 5 Site #: Z1BY

**Reporting Period:** 7/9 to 9/2/2009 **D.O.** #:

Start Date:7/6/2009Response Authority:OPAMob Date:7/6/2009Response Type:EmergencyDemob Date:7/7/2009NPL Status:Non NPL

**Completion Date:** 8/7/2009 **Incident Category:** 

CERCLIS ID #: Contract #

RCRIS ID #: Reimbursable Account #

**FPN**# E09110

### **Site Description**

Monday July 6, 2009: At approximately 9 am, a tanker truck was involved in an accident on Route 95N in Newburyport, MA. As a result, the truck released approximately 8,600 gallons of gasoline onto the road. The gasoline flowed into the storm drain and an unknown amount entered the Merrimack River.

#### **Current Activities**

Since POLREP #4:

Source Area:

- -3004 tons of gasoline-contaminated soil have been removed at up to 18.5 feet below grade (in the source area) and sent off-site for asphalt batching.
- -Excavation to uncontaminated soil at depth was obtained in all but the release source area.
- -Six monitoring wells were advanced in the release area. Only one detected gasoline and at level slightly above the MassDEP Drinking Water standard.
- -The release area was backfilled with clean fill.

#### Storm Sewer:

- -The storm sewer and catch basins were cleared of gasoline contaminated solid and liquid during the week of 13-17 July.
- -The storm sewer was flushed out and liquids collected on July 21.

### Merrimack River:

- -Booming and shore operations concluded on July 27.
- -Sediment fro various locations along the riverbank were sampled on July 22.
- -No further sheen or gasoline odor is observed.

### **Planned Removal Actions**

RP contractor plans to install additional monitoring wells to characherize grounwater conditions and to periodically test monitoring wells under MassDEP supervision.

# **Next Steps**

RP Contractor will file a report with the MassDEP.

Active oversight/coordination by EPA ended on 7/27/2009. EPA direct, START and ERRS final costs are now available for a final POLREP.

#### **Key Issues**

Accurate mass balence of gasoline loss portion to Merrimack River and soil isn't possible.

# **Disposition of Wastes**

All wastes; contaminated soil, sorbent pads, booms and PPE, etc were generate by the RP's contractor, ENPRO, Inc and disposed of by ENPRO. Approximately 3000 tons of gasoline contaminated soil were generated.

 $\underline{response.epa.gov/ArancoTankerRollover}$