

United States Environmental Protection Agency
Region IV
POLLUTION REPORT

Date: Monday, January 18, 2010

From: Warren Dixon

To: James Webster, USEPA R4 ERRPB

Subject: Anniston Lead Site
Anniston, AL
Latitude: 39.4230000
Longitude: -50.1753000

POLREP No.:	47	Site #:	A43T
Reporting Period:		D.O. #:	4006-F4-063
Start Date:	4/22/2002	Response Authority:	CERCLA
Mob Date:	4/22/2002	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	ALN000407242	Contract #	
RCRIS ID #:			

Site Description

The Anniston lead site is located approximately 90 miles west of Atlanta, Georgia. The site consist of individual properties and chemical manufacturing facilities that have been contaminated with lead.(See Pervious POLREP for detail description) The cleanup of lead contaminated soils in residential properties where lead levels above 400ppm is the established goal for the removal action.

Current Activities

The cleanup contractor for the PRP lead removal site is Foothill Community Partnership. Foothill have approximately 50 properties awaiting a removal action for the Anniston lead site. Additional sampling of the residential properties is expected to reveal additional removal at the Anniston lead site. Warrants are for sampling of residential properties are expected to issued to approximately 230 residential and vacant lots.

Currently 16 properties have listed as removal action that will be preformed by EPA's ERRS contractor (WRS).

Planned Removal Actions

Foothill have a list of 32 properties that have been given to EPA to pursue for removal. The residents of the 32 listed properties have refuse to allow the PRP to take any removal action for the cleanup of lead contaminated soil. The OSC is currently calling and making face to face visit with the 32 property owners. The meetings are expected to be completed within the next two weeks. The OSC is hoping to convince the resident to allow the cleanup of the contaminated properties.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$5,990,500.00	\$5,968,778.11	\$21,721.89	0.36%
START-2, Tetra Tech EM, Inc.	\$830,000.00	\$707,259.00	\$122,741.00	14.79%
START-2, Weston Solutions, Inc.	\$800,000.00	\$698,000.00	\$102,000.00	12.75%
Habitat for Humanity	\$30,000.00	\$25,812.00	\$4,188.00	13.96%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$1,350,000.30	\$1,350,000.30	\$0.00	0.00%
USEPA - InDirect	\$6,021,728.54	\$6,021,728.54	\$0.00	0.00%
Total Site Costs	\$15,022,228.84	\$14,771,577.95	\$250,650.89	1.67%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/annistonlead

POLREP #47 Last Updated 1/18/2010