

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Deep South Plating - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region IV

Subject: POLREP #3
Hazcatting
Deep South Plating
B465
Prattville, AL
Latitude: 32.4304062 Longitude: -86.4634645

To: Jim McGuire, USEPA R4 ERRB
Matt Taylor, USEPA R4 ERRB
Jim Webster, USEPA R4 ERRB

From: Lynnette Sholar, On-Scene Coordinator

Date: 7/7/2010

Reporting Period: 6/28/2010-7/7/2010

1. Introduction

1.1 Background

Site Number:	B465	Contract Number:	EP-S4-0703
D.O. Number:	0703-F4-0061	Action Memo Date:	3/15/2010
Response Authority:	CERCLA	Response Type:	Time-Critical
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	3/10/2010	Start Date:	3/10/2010
Demob Date:		Completion Date:	
CERCLIS ID:	ALN000410540	RCRIS ID:	
ERNS No.:		State Notification:	3/8/2010
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

CERCLA Incident Category: Inactive Production Facility

1.1.2 Site Description

1.1.2.1 Location

The Site is located at 914 Industrial Park Road, Prattville, Alabama (32.4304062 latitude, -86.4634645 longitude). The site is a 0.60-acre inactive electroplating facility.

The land use of the surrounding area is industrial with many businesses surrounding the Site. It is also bordered by Industrial Park Road to the east and north. The nearest human population is approximately 700-feet from the Site. Autauga Creek is located approximately 400-feet and down-gradient of the Site.

Deep South Plating was an electroplating facility that operated from sometime in the early 1980's until as recently as 2009. The main process conducted at the facility was zinc and nickel electroplating. The site consists of the main process building, a small storage shed, and the facilities former waste water treatment system.

1.1.2.2 Description of Threat

Field screening of the wastes on site showed pH readings of most of the fluids being below 1 or above 14; this also includes water collecting on the floor of the building. Some of the other materials located on site that are defined as hazardous substances by section 101(14) of CERCLA include: muriatic acid, nickel sulfate, sodium cyanide, zinc cyanide, and sulfuric acid. Also located outside the building were several drums of what appeared to be used oil.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

The Deep South Plating Site was referred to ERRB by Alabama Department of Environmental Management

(ADEM) on March 8, 2010 for consideration as a Removal Site Evaluation (RSE) after the Site was referred to them by the City of Prattville Fire Department (PFD) due to the presence of the hazardous materials located on the property.

On March 10, 2010 OSC Jeff Crowley mobilized to the Site with members of Superfund Technical Assessment and Response Team (START) personnel to conduct a RSE. During a reconnaissance of the Site, OSC Crowley discovered approximately 25-30 containers (55-gal drums, 5-gal buckets, mini-drums) on the site, located near a public road bordering the Site. In addition, the main plating building was not secure as a large bay door was missing with the plating lines still in the building. Based on pH readings taken from the drums and plating lines it was determined that the containers contained high levels of caustic and corrosive materials. The OSC decided that the drums and other open containers needed stabilization and had the Region 4 Telephone Duty Officer initiate an emergency response action on March 10, 2010.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

As stated earlier, an emergency response action to stabilize all containers was initiated on March 10, 2010. START was already onsite due to the RSE and began the process of sampling all containers, photo documenting the site and conducting air monitoring. ERRS crews arrived onsite on March 11, 2010. ADEM and PFD also remained onsite to assist ERRB should they need it. For a detailed list of actions completed, please refer to section 2.1.2 of this POLREP.

2.1.2 Response Actions to Date

The following response actions were completed during this reporting period:

- Planned site activities were discussed with ADEM
- Collection of non-hazardous and hazardous debris materials throughout building
 - Floor sweep material & resin within vats were staged in new drums & labeled for sampling
- Ballasts collected from fluorescent light fixtures were non-PCB; segregated for haz disposal
- Approximately 10 - 15 drums of sludge material may be collected from the 8 waste water treatment pits outside of the building once the aqueous portion is segregated
 - A composite aqueous sample was collected from the 8 waste water treatment pits to ascertain how to dispose of water; if analyticals are within parameters, deemed by Prattville Water Board, water may be discharged to the ground, if analyticals are above parameters, T&D will be arranged to local sewage treatment plant
- (5) 4" corings were taken from the building floor slab to determine if disposal of concrete is necessary & for subsurface sampling of the soils
- Compatibility testing for high & low pH liquids from from 7 aqueous drums for bulking purposes

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

2.2 Planning Section

2.2.1 Anticipated Activities

- Drum & tote characterization

2.2.1.1 Planned Response Activities

- Characterize and dispose of hazardous and nonhazardous wastes found within the facility
- Remove the building to excavate the concrete and/or soils underneath the building as necessary
- Close out the wastewater treatment area
- Excavate contaminated soils as necessary

2.2.1.2 Next Steps

- **See above**

2.2.2 Issues

- None

2.3 Logistics Section

No information available at this time.

2.4 Finance Section

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$600,000.00	\$42,500.00	\$557,500.00	92.92%
START	\$75,000.00	\$10,000.00	\$65,000.00	86.67%
Contingency	\$135,000.00	\$0.00	\$135,000.00	100.00%
Intramural Costs				
Total Site Costs	\$810,000.00	\$52,500.00	\$757,500.00	93.52%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

2.6 Liaison Officer

2.7 Information Officer

The City of Prattville released a statement to the media on March 12, 2010 regarding Site activities. The OSC coordinated with EPA Region 4 Office of External Affairs for any questions that may arise for the EPA.

3. Participating Entities

3.1 Unified Command

The following groups participated in this response:

ADEM Assessment Section, Land Division
ADEM Office or Emergency Response
Prattville Fire Department

3.2 Cooperating Agencies

4. Personnel On Site

No information available at this time.

5. Definition of Terms

No information available at this time.

6. Additional sources of information

6.1 Internet location of additional information/report

For additional information, please refer to "Documents" on www.epaosc.org/deepsouth.

6.2 Reporting Schedule

7. Situational Reference Materials

No information available at this time.