

**United States Environmental Protection Agency  
Region II  
POLLUTION REPORT**

**Date:** Tuesday, March 1, 2011

**From:** Michael Hoppe

**To:** Cris D'Onofrio, USEPA  
Eric Mosher, USEPA, Region 2, ERRD-RPB  
George Zachos, USEPA Region 2 ERRD  
Joe Rotola, USEPA Region 02  
Eric Wilson, ERRD-RAB  
James Daloia, USEPA, Region 2, ERRD-RPB  
Argie Cirillo, ORC  
Doug Kodama, USEPA Region 2 ERRD  
Michael Hoppe, USEPA  
Mark Pane, USEPA, Region 02, ERRD-RAB

**Subject:** (POLREP 2 for Current Assessment)  
R.N.Hitchcock Electroplating Facility  
58 Green Street, Port Byron, NY  
Latitude: 43.0383000  
Longitude: -76.6286000

<b>POLREP No.:</b>	9	<b>Site #:</b>	XG
<b>Reporting Period:</b>	2/14/2011-3/1/2011	<b>D.O. #:</b>	0037
<b>Start Date:</b>	9/20/2010	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	9/20/2010	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Assessment
<b>CERCLIS ID #:</b>	NYN000205895	<b>Contract #</b>	
<b>RCRIS ID #:</b>			

**Site Description**

See POLREPs 1 and 8 for Site background.

**Current Activities**

EPA, SERAS and RST personnel were on-site at the R.N. Hitchcock Electroplating Site during the week of 2/14-2/17/2011 performing additional site assessment activities to supplement data collected during the 9/20-9/24/2010 Site activities.

SERAS personnel conducted wipe sampling activities within the former mill portion of the building, adjacent to the former plating section. The two sections are separated by an open doorway and current sampling activities will determine if any contaminated dusts have settled on building contents within the former mill section.

On 2/15/2011 and 2/16/2011, SERAS personnel collected a total of 84 dust/wipe samples on the first and second floors of the former mill section of the building.

RST personnel were on-site to conduct indoor air and sub-slab vapor intrusion sampling at the Site and residences adjacent to the Site. Sample results from the September assessment revealed the presence of chlorinated solvents in the groundwater including: Trichloroethene, cis-1,2 Dichloroethene and Vinyl Chloride. These results prompted the need for the current vapor intrusion/indoor air investigation.

Between 2/15/2011 and 2/17/2011, RST personnel collected 25 total samples from the Site and seven residential locations. Samples were collected with 6-L SUMMA canisters with fixed flow restrictive orifices calibrated to collect a sample over 24 hours.

On 2/15/2010, USEPA OSCs Hoppe and Lucarino attended a town hall meeting to discuss current and former Site activities with the Town of Mentz board and local citizens. OSCs will continue to provide information and updates on Site activities to the Town of Mentz and Village of Port Byron as they become available.

**Planned Removal Actions**

Once February 2011 analytical data is reviewed and combined with September 2010 data, an appropriate remedy will be selected.

## Next Steps

### Pending Items/Activities:

- Town Hall meetings (Village of Port Byron and Town of Mentz)
- Ensure State of New York SHPO has Phase 1A survey and discuss site potential for National Register of Historical Places.
- Review indoor air and sub-slab sampling data and discuss results with homeowners.

### Pending Final Analytical Results:

- o Determination of Future Removal Action.
- o Determination of appropriate action for potentially contaminated antiques.
- o Removal of investigation derived wastes (IDW) remaining from Emergency Removal Action and Site Assessment.
- o Determination need for further vapor intrusion study.

## Key Issues

Extent of dust contamination into former mill area will be determined once analytical results have been received and validated.

Vapor intrusion results will be reviewed once analytical results have been received. Data analysis will determine if future actions are necessary.

## Estimated Costs \*

	Budgeted	Total To Date	Remaining	% Remaining
<b>Extramural Costs</b>				
RST	\$0.00	\$25,971.00	(\$25,971.00)	0.00%
SERAS	\$118,000.00	\$117,522.00	\$478.00	0.41%
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	\$118,000.00	\$143,493.00	(\$25,493.00)	-21.60%

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[response.epa.gov/HitchcockPlating](http://response.epa.gov/HitchcockPlating)

POLREP #9 Last Updated 3/4/2011