

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Centurion Pipeline Spill - Removal Polrep
Initial Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region VI

Subject: POLREP #1
Initial
Centurion Pipeline Spill
Edmond, OK
Latitude: 35.7042000 Longitude: -97.4633000

To: Ragan Broyles, Superfund Division
Monty Elder, ODEQ
Lawrence Stanton, EPA HQ

From: Steve Mason, OSC

Date: 10/7/2011

Reporting Period:

1. Introduction

1.1 Background

Site Number:		Contract Number:	
D.O. Number:		Action Memo Date:	
Response Authority:	OPA	Response Type:	Emergency
Response Lead:	EPA	Incident Category:	Removal Assessment
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	10/7/2011	Start Date:	10/7/2011
Demob Date:	10/10/2011	Completion Date:	10/10/2011
CERCLIS ID:		RCRIS ID:	
ERNS No.:	991875	State Notification:	
FPN#:	E12601	Reimbursable Account #:	

1.1.1 Incident Category

1.1.2 Site Description

At approximately 0930 on 7 October 2011, a 16-inch pipeline, owned by Centurion Pipeline, was ruptured by a private company modifying an 11-acre pond in a neighborhood under development. When the pipeline ruptured, oil flowed into the pond and due to the pressure in the line and strong southerly winds, sprayed approximately 1/4 mile onto nearby trees and vegetation. It is estimated approximately 1000 barrels spilled from the pipeline. One house located to the northeast of the incident was impacted by the initial oil spray.

1.1.2.1 Location

The incident is located in a residential area in the northern portion of Edmond, Oklahoma.

1.1.2.2 Description of Threat

A significant rainfall (over 5" in a short time period) could potentially cause the oil to flow out of the containment of the pond and into a nearby creek.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

The water level in the pond is 5-10 feet low due to current drought conditions. City officials predict significant rainfall would have to occur for the water level to rise enough to flow over the spillway. This is not expected to happen.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

2.1.2 Response Actions to Date

On 7 October 2011, EPA tasked the START-3 contractor to respond to the oil spill and determine the extent of contamination. START-3 arrived on site at 1900 hours and observed the PRP cleanup contractor LW Environmental Services on site. START-3 observed that boom had been placed across the pond in multiple locations.

LW Environmental Services representative Chris Watkins stated approximately 950 feet of boom had been deployed. START-3 observed personnel utilizing an excavator to uncover the breakpoint in the line in preparation to repair the damaged portion of the pipeline. Five vacuum trucks and one drum skimmer were being utilized in several locations to recover the oil.

The strong southerly winds pushed the majority of the oil to the northern portion of the pond, aiding the oil recovery process. START-3 observed the trees and vegetation directly north of the incident that were impacted by the initial spray of oil. Mr. Watkins stated approximately 500 barrels of oil and water had been recovered.

Mr. Watkins stated he conducted air monitoring for CO, H2S, VOCs, LEL, and O2 downwind of the incident and that there were not any elevated readings near residential areas.

START-3 observed the spillway to the creek was approximately 5.5 feet above the water level in the pond, therefore, there is little to no chance of the oil impacting past the pond.

START-3 did not observe any aquatic wildlife affected from the spill.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>

2.2 Planning Section

2.2.1 Anticipated Activities

Mr. Watkins stated an additional 20-30 personnel will arrive on-site tomorrow morning. Workers will repair the pipeline and continue to use vacuum trucks to remove the oil from the pond. Workers will also work to remove the oil residue from the residence that was impacted from the initial oil spray. In case of significant rainfall, additional boom is staged onsite for use as necessary.

2.2.1.1 Planned Response Activities

2.2.1.2 Next Steps

EPA will continue to coordinate with the PRP and local / state officials and may return to the site for a follow-up visit.

2.2.2 Issues

The weather forecast predicts precipitation over the next few days.

2.3 Logistics Section

No information available at this time.

2.4 Finance Section

No information available at this time.

2.5 Other Command Staff

No information available at this time.

3. Participating Entities

No information available at this time.

4. Personnel On Site

No information available at this time.

5. Definition of Terms

No information available at this time.

6. Additional sources of information

No information available at this time.

7. Situational Reference Materials

No information available at this time.

