

United States Environmental Protection Agency
Region IV
POLLUTION REPORT

Date: Tuesday, November 9, 2004

From: Amy Feingold

Subject: Loflin Gold Mine

Loflin Hill Road, Trinity, NC

Latitude: 35.7250000

Longitude: -80.0433000

POLREP No.:	5	Site #:	A4AE
Reporting Period:	11/01/2004 - 11/06/2004	D.O. #:	
Start Date:	10/19/2004	Response Authority:	CERCLA
Mob Date:	10/18/2004	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	NCN000407301	Contract #	
RCRIS ID #:			

Site Description

Please refer to Polrep 3 for background information.

Current Activities

During the reporting period, activities at 1234 Loflin Hill Road included completion of excavation, laying of plastic in the storage area under the trailer, placement of gravel under the trailer and pressure washing around the base of the home. 39 trucks with contaminated soil were loaded out.

Activities at 1241 Loflin Hill Road included hand digging around the base of the home, excavation and pressure washing of the trailer. Residents in 1241 began temporary relocation on November 3, 2004.

Planned Removal Actions

The Removal Action at the 5 affected residences will involve a combination of excavation and capping with a barrier of clean soil of up to 2 feet and restoration. Residents will be relocated while activities are conducted at their residence.

Next Steps

The property at 1234 Loflin Hill Road will be backfilled/capped followed by restoration and residents will be moved back into their home.

Excavation will continue on the property at 1241 Loflin Hill Road, followed by backfill/capping and restoration of the yard.

Key Issues

ERRS crew severed a telephone line at 1241 Loflin Hill Road; the phone company came out and the line was repaired.

Work must be completed on these two properties by 11/19/2004 so that residents will be back in their homes for Thanksgiving.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$300,000.00	\$206,719.26	\$93,280.74	31.09%
RST/START	\$96,000.00	\$14,520.00	\$81,480.00	84.88%
Intramural Costs				
Total Site Costs	\$396,000.00	\$221,239.26	\$174,760.74	44.13%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

response.epa.gov/LoflinGoldMine

POLREP #5 Last Updated 11/9/2004