

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION/SITUATION REPORT  
Raymark Industries OU6 Airport Property Site - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
Region I

**Subject:** POLREP #3  
Raymark Industries OU6 Airport Property Site  
01H3  
Stratford, CT  
Latitude: 41.1661142 Longitude: -73.1290596

**To:**  
**From:** Wing Chau, On-Scene Coordinator  
**Date:** 6/15/2015  
**Reporting Period:** 2/8/15 to 6/13/15

## 1. Introduction

### 1.1 Background

<b>Site Number:</b>	01H3	<b>Contract Number:</b>	
<b>D.O. Number:</b>		<b>Action Memo Date:</b>	6/25/2013
<b>Response Authority:</b>	CERCLA	<b>Response Type:</b>	Time-Critical
<b>Response Lead:</b>	PRP	<b>Incident Category:</b>	Removal Action
<b>NPL Status:</b>	NPL	<b>Operable Unit:</b>	06
<b>Mobilization Date:</b>	8/18/2014	<b>Start Date:</b>	8/18/2014
<b>Demob Date:</b>		<b>Completion Date:</b>	
<b>CERCLIS ID:</b>	CTD001186618	<b>RCRIS ID:</b>	
<b>ERNS No.:</b>		<b>State Notification:</b>	
<b>FPN#:</b>		<b>Reimbursable Account #:</b>	

#### 1.1.1 Incident Category

Time-Critical Removal Action, PRP-Lead

#### 1.1.2 Site Description

Raymark Industries OU6– Airport Property Site (Airport Property) is located immediately north of Runway 24 at the Sikorsky Memorial Airport along the north side of Main Street in Stratford, Connecticut.

On May 9, 2013, EPA's Remedial Program requested that EPA's Removal Program evaluate the Airport Property as a potential removal site due to the impending transportation safety improvement project slated for the Airport. Because of numerous aircraft accidents over the past several years, the Connecticut Department of Transportation (CTDOT) and the City of Bridgeport are proposing to construct improvements to the Runway Safety Area (RSA) adjacent to Runway 24 at the Airport in Stratford, Connecticut. A partial relocation of State Road (SR) 113, Main Street, is required to accommodate the RSA improvements. These safety improvements include the construction of an Engineered Material Arresting System (EMAS) beyond the Runway 24 threshold.

The partial relocation of SR 113 will impact a portion of the Airport Property that contains materials classified as Raymark Waste (RMW). Some of the characteristics of Raymark Waste include requisite concentrations of chrysotile asbestos, lead, and either copper and/or polychlorinated biphenyls (PCBs) – Aroclor 1268 only. For the exact profile utilized to delineate Raymark Waste, the profile description can be found in EPA's Remedial Investigation reports.

##### 1.1.2.1 Location

The Airport Property is located on SR 113 in Stratford, Fairfield County, Connecticut. The Airport Property is located immediately north of Runway 24 at the Sikorsky Memorial Airport along the north side of Main Street. The approximate geographic coordinates for the Airport Property are 77.03655W (Longitude) and 38.89767N (Latitude).

##### 1.1.2.2 Description of Threat

Potential contact threat with RMW.

##### 1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

EPA's Removal Program has conducted a review of the analytical results for the soil samples collected during several URS sampling events. A site reconnaissance was conducted on May 30, 2013 to observe current site conditions. Based upon the presence of elevated levels of hazardous substances at or near the surface and current site conditions, a time-critical removal action was recommended to address the release of hazardous substances in the Site Investigation Closure Memorandum dated June 6, 2013.

The action memorandum dated June 25, 2013 was signed by the Director of EPA Region 1's Office of Site Remediation and Restoration on June 26, 2013, which approved a time-critical removal action for the Site and an exemption from the statutory 12-month limit on removal actions. The action memorandum addendum dated March 18, 2014 was signed by the Deputy Director of EPA Region 1's Office of Site Remediation and Restoration on March 18, 2014 approving a change in scope of response to include funding through a site specific cooperative agreement with CTDEEP to address RMW within the tidal ditch areas of the site.

## 2. Current Activities

### 2.1 Operations Section

#### 2.1.1 Narrative

CTDOT's contractor, Manafort Brothers Inc. (MBI), mobilized to the site on August 18, 2014. In addition to working on items related to the RMW removal, MBI is also working on other items related to the overall Sikorsky Safety Improvement Project. EPA's POLREPs will mainly identify items related to the RMW removal action. For overall information, please go to CTDOT's website (<http://sikorskyairportproject.com>) for updates on the Sikorsky Airport Safety Improvement Project.

#### 2.1.2 Response Actions to Date

For activities prior to February 7, 2015, please refer to POLREP #2.

#### Week of February 8, 2015

MBI removal activities include:

- Continue excavation of RMW contaminated soils;
- Continue backfilling of excavated areas with clean borrow material;
- Continue deliveries of clean backfill material to the Site;
- Continue treatment of RMW contaminated soils;
- Continue loading treated RMW soils into the intermodal containers for off-site disposal;
- Begin shipping treated RMW soils via dump trailers for off-site disposal;
- Begin shipping treated RMW soils with PCB concentrations above 50 ppm via dump trailers for off-site disposal;
- Continue coordination of T&D activities; and
- Continue work zone and perimeter air monitoring.

MBI did not perform removal activities on February 9, 2015 due to inclement weather. On February 11, 2015, MBI began shipping treated RMW via dump trailers to Casella Ontario New York Landfill located in Stanley, NY. MBI began shipping RMW to Casella disposal facility via dump trailers to expedite T&D activities. On February 13, 2015, MBI began shipping treated RMW with PCB concentrations above 50 ppm via dump trailers to Chemical Waste Management, Inc. facility located in Emelle, Alabama.

#### Week of February 15, 2015

MBI removal activities include:

- Continue excavation of RMW contaminated soils;
- Continue backfilling of excavated areas with clean borrow material;
- Continue deliveries of clean backfill material to the Site;
- Continue treatment of RMW contaminated soils;
- Continue loading treated RMW soils into the intermodal containers for off-site disposal;
- Continue shipping treated RMW soils via dump trailers for off-site disposal;
- Continue shipping treated RMW soils with PCB concentrations above 50 ppm via dump trailers for off-site disposal;
- Continue coordination of T&D activities; and
- Continue work zone and perimeter air monitoring.

#### Week of February 22, 2015

MBI removal activities include:

- Continue excavation of RMW contaminated soils;
- Continue backfilling of excavated areas with clean borrow material;
- Continue deliveries of clean backfill material to the Site;
- Continue treatment of RMW contaminated soils;
- Continue loading treated RMW soils into the intermodal containers for off-site disposal;
- Continue shipping treated RMW soils via dump trailers for off-site disposal;
- Continue shipping treated RMW soils with PCB concentrations above 50 ppm via dump trailers for off-site disposal;
- Continue coordination of T&D activities; and
- Continue work zone and perimeter air monitoring.

#### Week of March 1, 2015

MBI removal activities include:

- Complete excavation of RMW contaminated soils;
- Complete backfilling of excavated areas with clean borrow material;
- Continue deliveries of clean backfill material to the Site;
- Continue treatment of RMW contaminated soils;
- Continue loading treated RMW soils into the intermodal containers for off-site disposal;
- Continue shipping treated RMW soils via dump trailers for off-site disposal;
- Complete shipping treated RMW soils with PCB concentrations above 50 ppm via dump trailers for off-site disposal;
- Continue coordination of T&D activities;
- Continue work zone and perimeter air monitoring; and

- Begin dismantling of treatment tent #1.

#### Week of March 8, 2015

MBI removal activities include:

- Continue treatment of RMW contaminated soils;
- Continue loading treated RMW soils into the intermodal containers for off-site disposal;
- Continue shipping treated RMW soils via dump trailers for off-site disposal;
- Continue coordination of T&D activities;
- Continue work zone and perimeter air monitoring;
- Complete decontamination and take down of treatment tent #1; and
- Begin removal of the asphalt and sacrificial layer below treatment tent #1 area.

#### Week of March 15, 2015

MBI removal activities include:

- Complete treatment of RMW contaminated soils;
- Continue loading treated RMW soils into the intermodal containers for off-site disposal;
- Continue shipping treated RMW soils via dump trailers for off-site disposal;
- Continue coordination of T&D activities;
- Continue work zone and perimeter air monitoring;
- Complete decontamination and take down of treatment tent #1; and
- Continue removal of the asphalt and sacrificial layer below treatment tent #1 area.

#### Week of March 29, 2015

MBI removal activities include:

- Complete loading treated RMW soils into the intermodal containers for off-site disposal;
- Complete shipping treated RMW soils via dump trailers for off-site disposal;
- Continue coordination of T&D activities;
- Continue work zone and perimeter air monitoring;
- Complete decontamination and take down of treatment tent #1;
- Complete removal of the asphalt and sacrificial layer below treatment tent #1 area;
- Complete dismantling of Treatment Tent #2;
- Begin removal of the asphalt and sacrificial layer below treatment tent #2 area; and
- Begin demobilization of the wastewater treatment equipment.

#### Week of April 5, 2015

MBI removal activities include:

- Continue removal of the asphalt and sacrificial layer below treatment tent #2 and access road areas;
- Continue processing collected wastewater and demobilization of wastewater treatment equipment;
- Continue T&D of RMW-related wastestreams; and
- Continue work zone and perimeter air monitoring.

#### Week of April 12, 2015

MBI removal activities include:

- Complete removal of the asphalt and sacrificial layer below treatment tent #2 area and continue removal of access road area;
- Continue processing collected wastewater and demobilization of wastewater treatment equipment;
- Continue T&D of RMW-related wastestreams; and
- Continue work zone and perimeter air monitoring.

#### Week of April 19, 2015

MBI removal activities include:

- Complete removal of the access road and waste water treatment pad area asphalt and base material;
- Continue processing collected wastewater and demobilization of wastewater treatment equipment;
- Continue T&D of RMW-related wastestreams; and
- Continue work zone and perimeter air monitoring.

#### Week of April 26, 2015

MBI removal activities include:

- Complete processing collected wastewater and demobilization of wastewater treatment equipment;
- Complete T&D of RMW-related wastestreams; and
- Continue work zone and perimeter air monitoring.

#### May 3, 2015 to June 13, 2015.

There were no RMW related field activities during this reporting period. However, records of waste shipments were received during this period and the weight totals are reflected in the metrics table in section 2.1.4.

### **2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)**

The City of Bridgeport is the owner of the Airport Property. The City of Bridgeport entered into an Administrative Settlement Agreement and Order on Consent for Removal Action (AOC) with EPA to address the RMW located on the Airport Property. The AOC, which was signed by the City of Bridgeport and EPA in June 2013, became effective on July 17, 2014.

### **2.1.4 Progress Metrics**

---

<b>Waste Stream</b>	<b>Medium</b>	<b># of Containers/ Dump Trailers</b>	<b>Confirmed Weight*</b>	<b>Treatment</b>	<b>Disposal Facility</b>
RMW	Soil	633	11,394 Tons	Stabilization	Republic, Niagara Falls, NY
RMW	Soil	155	2,996 Tons	Stabilization	Casella, Ontario, NY
RMW w/ PCBs >50ppm	Soil	47	151 Tons	Stabilization	CWM, Emelle, AL
<b>Treated Material Subtotal</b>		<b>835</b>	<b>14, 623 Tons</b>		
RMW	Asphalt	178	3,557 Tons	Landfilled	Republic, Niagara Fall, NY
RMW	Asphalt	18	Not received yet	Landfilled	Casella, Ontario, NY
<b>Total Waste Shipments</b>		<b>1,031</b>	<b>18,180 Tons</b>		

\*Confirmed weight shown reflects the weight totals only for weight slips received to date, and are not final.

## 2.2 Planning Section

### 2.2.1 Anticipated Activities

#### 2.2.1.1 Planned Response Activities

- Install groundwater monitoring wells pursuant to the removal workplan.
- Continue receiving records of waste shipments from the disposal facilities.
- Develop After Action Report when the installation of the groundwater monitoring wells is completed.

## 2.3 Logistics Section

No information to report at this time.

## 2.4 Finance Section

No information available at this time.

## 2.5 Other Command Staff

### 2.5.1 Safety Officer

No information to report at this time.

### 2.5.2 Liaison Officer

No information to report at this time.

### 2.5.3 Information Officer

The PIO has mailed a factsheet to residents within the Lordship Boulevard area to provide an update on the project progress in early January 2015. Also, the PIO has been sending out weekly emails to residents and interested parties, who had signed up to be on an emailing list, to provide weekly situational awareness of the project progress. The weekly email updates were concluded when on-site RMW related removal activities were completed.

## 3. Participating Entities

### 3.1 Unified Command

City of Bridgeport  
 FAA  
 CTDOT  
 CTDEEP  
 USEPA

### 3.2 Cooperating Agencies

Town of Stratford  
 CTDPH

## 4. Personnel On Site

MBI  
 TRC  
 AI Engineering  
 EPA

## **5. Definition of Terms**

AI - AI Engineering is CTDOT's onsite construction consultant  
AOC - Administrative Settlement Agreement and Order on Consent  
CERCLA - Comprehensive Environmental Response, Compensation, and Liability Act  
CTDOT - Connecticut Department of Transportation  
CTDEEP - Connecticut Department of Energy and Environmental Protection  
CTDPH - Connecticut Department of Public Health  
EMAS - Engineered Material Arresting System  
FAA - Federal Aviation Administration  
MBI - Manafort Brothers Inc.  
NPL - National Priorities List  
OSC - On-Scene Coordinator  
PCBs - Polychlorinated biphenyls  
POLREP - Pollution Report  
PRP - Potentially Responsible Party  
RMW - Raymark Waste  
T&D - Transportation and Disposal  
TRC - TRC Corporation is CTDOT's onsite environmental consultant  
URS - URS Corporation is the project designer and the City of Bridgeport's technical representative for the removal action

## **6. Additional sources of information**

### **6.1 Internet location of additional information/report**

<http://sikorskyairportproject.com>

## **7. Situational Reference Materials**

No information available at this time.