

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Pools Prairie MPA - OU6 - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region VII

Subject: POLREP #5
Progress
Pools Prairie MPA - OU6
07WT
Neosho, MO
Latitude: 36.8245986 Longitude: -94.3649180

To:
From: Todd Campbell, OSC
Date: 7/31/2015
Reporting Period: 6/13/15 through 7/31/15

1. Introduction

1.1 Background

Site Number:	07WT	Contract Number:	
D.O. Number:		Action Memo Date:	6/4/2014
Response Authority:	CERCLA	Response Type:	Non-Time-Critical
Response Lead:	PRP	Incident Category:	Removal Action
NPL Status:	NPL	Operable Unit:	06
Mobilization Date:	4/6/2015	Start Date:	5/4/2015
Demob Date:		Completion Date:	
CERCLIS ID:		RCRIS ID:	
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Please refer to POLREP #1 for Incident Category.

1.1.2 Site Description

Please refer to POLREP #1 for Site Description.

1.1.2.1 Location

Please refer to POLREP #1 for Site Location.

1.1.2.2 Description of Threat

Please refer to POLREP #1 for Description of Threat.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Please refer to POLREP #1 for RA/RSE Results.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

Please refer to POLREP #1 for Site Narrative.

2.1.2 Response Actions to Date

Please refer to POLREPs 1-4 for previous response actions.

During the past six weeks, the PRP was able to complete the excavation and soil hauling to the land farm for on-site treatment. To date, approximately 7,650 cubic yards of material have been excavated and sent to the landfarm for remediation. Of that amount, roughly 100 cubic yards of material has been successfully remediated and stockpiled for shipment back to the MPA to begin filling the excavation. Wind rowing and

soil remediation activities continue at the landfarm and each hot, dry passing day yields additional remediated material. The SVE system has been installed and plumbed, and preliminary testing is scheduled to commence the first week of August 2015.

Uncontaminated asphalt and concrete that had been removed from the surface of the excavation area was shipped off site to be reused/recycled.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

Please refer to POLREP #1 for PRP information.

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>
Soil	solid	7,650 yd ³		land farming	n/a

2.2 Planning Section

2.2.1 Anticipated Activities

Test run of the SVE and calibration is expected over the next couple of weeks.

2.2.1.1 Planned Response Activities

Proceeding with efforts to get the SVE system operational and continued landfarming.

2.2.1.2 Next Steps

Test run of SVE system, begin process of scraping, testing, and removing remediated material from the landfarm to the excavation to refill the excavated areas.

2.2.2 Issues

Site workers continue to coordinate disposal efforts with the EPA and MDNR. Weather is still causing site issues but is being dealt with as effectively as is possible.

2.3 Logistics Section

N/A

2.4 Finance Section

No information available at this time.

2.5 Other Command Staff

2.5.1 Safety Officer


The PRP is providing the SSO; the EPA OSC will be in charge of EPA safety.

2.5.2 Liaison Officer

N/A

2.5.3 Information Officer

Brendan Corazin is the CES for the site:

(913) 551-7429 

3. Participating Entities

3.1 Unified Command

N/A

3.2 Cooperating Agencies

US DOD
MO National Guard
USACE
EPA
MDNR

4. Personnel On Site

7 to include:

- 1 - EPA OSC
- 2 - FTCH Project Managers
- 3 - ASI
- 1 - TDY PRP Project Manager

5. Definition of Terms

N/A

6. Additional sources of information

6.1 Internet location of additional information/report

N/A

6.2 Reporting Schedule

POLREPS will be generated quarterly from now on, or as needed, until further notice.

7. Situational Reference Materials

RSE
EE/CA
AR
Action Memorandum
AOC
Monthly Activity Reports